

From: [Burger - DNR, Craig](#)
To: [Vicki Schoeber](#)
Cc: [Andrews - DNR, Dave](#)
Subject: Re: CBL Deferment RU 323-7 Request
Date: Tuesday, September 06, 2016 8:34:58 AM

Vicki,
TEP can defer running the CBL on this well.

On Tue, Sep 6, 2016 at 7:05 AM, Vicki Schoeber <VSchoeber@terraep.com> wrote:

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Youberg RU 323-7 located in Section 7, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Fee RU 323-7
API:	05-045-23133
Location:	Section 7 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1,781'
Production Csg Cement Date:	4 ½" @ 9,565' – cemented 08/02/16
Cement:	1105 sks
Cement top from survey:	3,840' Estimated
Estimated top of gas:	7,266' Estimated
Estimated Top Perf:	7,200' Estimated
Temp Survey:	09/02/16 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

09/02/2016	07:00	6 HR	0 BBL	0 PSI - Completed
09/02/2016	13:00	12 HR	0 BBL	0 PSI - Completed
09/03/2016	01:00	24 HR	0 BBL	0 PSI - Completed
09/03/2016	13:00	36 HR	0 BBL	0 PSI - Completed
09/04/2016	01:00	48 HR	0 BBL	0 PSI - Completed
09/05/2016	01:00	72 HR	0 BBL	0 PSI – Completed

Thank you.

Vicki Schoeber

Regulatory Specialist

TEP Rocky Mountain LLC

1058 CR 215, Parachute CO 81635

[970.263.2721](tel:970.263.2721) – office

[970.319.9103](tel:970.319.9103) – mobile

vschoeber@terraep.com

