

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401107211

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 8960	Contact Name: Bryan Brown	Pressure Chart		
Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY LLC	Phone: (720) 440-6100	Cement Bond Log		
Address: 410 17TH STREET SUITE #1400		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: bbrown@bonanzacrk.com		Temperature Survey		
API Number: 05-123-25830 OGCC Facility ID Number: 295875		Inspection Number		
Well/Facility Name: NORTH PLATTE Well/Facility Number: 12-24				
Location QtrQtr: SWNW Section: 24 Township: 5N Range: 63W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

Test Type:☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
	6292	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

6240

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
05-24-2016	TEMPORARILY ABANDONED	0		

Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
700	700	700	700	0

Test Witnessed by State Representative? ☒ OGCC Field Representative Pesicka, Conor

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jessica Azzolina

Title: Engineering Tech

Email: jazzolina@bonanzacrk.com

Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY:**Attachment Check List**

<u>Att Doc Num</u>	<u>Name</u>	
401107213	MECHANICAL INTEGRITY TEST	
Total Attach: 1 Files		
<u>General Comments</u>		
<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Total: 0 comment(s)		