

From: [Craig Burger - DNR](#)
To: ["Vicki Schoeber"; David Andrews - DNR](#)
Subject: RE: RU 421-7 CBL Deferment Request
Date: Wednesday, September 28, 2016 8:54:00 AM

Vicki,
TEP can defer running the CBL on this well.

Craig Burger, P.E.
Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194
 796 Megan Ave., Suite 201, Rifle, CO 81650
craig.burger@state.co.us | www.colorado.gov/cogcc

From: Vicki Schoeber [mailto:VSchoeber@terraep.com]
Sent: Wednesday, September 28, 2016 7:07 AM
To: Burger Craig - COGCC (craig.burger@state.co.us); Andrews - DNR, Dave
Subject: RU 421-7 CBL Deferment Request

Craig, Dave:

TEP Rocky Mountain LLC is requesting a CBL deferment on the Youberg RU 421-7 well located in Section 7, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Fee RU 421-7
API:	05-045-23233
Location:	Section 7 T 7S-R93W
Surface Csg:	9 5/8" set and cemented at 1,174'
Production Csg Cement Date:	4 ½" @ 9,554' – cemented 09/27/16
Cement:	1115 sks
Cement top from survey:	4,140' Estimated
Estimated top of gas:	7,266' Estimated
Estimated Top Perf:	7,200' Estimated
Temp Survey:	09/27/16 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, TEP will continue to monitor the Bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

09/27/2016	08:30	6 HR	0 BBL	0 PSI - Completed
09/27/2016	14:30	12 HR	0 BBL	0 PSI - Completed

09/28/2016	02:30	24 HR	0 BBL	0 PSI - Completed
09/28/2016	14:30	36 HR	0 BBL	0 PSI
09/29/2016	02:30	48 HR	0 BBL	0 PSI
09/30/2016	02:30	72 HR	0 BBL	0 PSI

Thank you.

Vicki Schoeber
Regulatory Specialist
TEP Rocky Mountain LLC
1058 CR 215, Parachute CO 81635
970.263.2721 – office
970.319.9103 – mobile
vschoeber@terraep.com

