

Click here to reset the form

FORM
21
Rev 3/13

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY

MECHANICAL INTEGRITY TEST

Fill out Part II of this form if well tested is a permitted or pending injection well. Send original plus one copy.

1. Duration of the pressure test must be a minimum of 15 minutes.
2. A pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be a at minimum of 300 psig.
4. Injection well tests must be witnessed by an OGCC representative.
5. New injection wells must be tested to maximum requested injection pressure.
6. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
7. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
8. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
9. OGCC notification must be provided 10 days prior to the test via Form 42.
10. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

| | |
|---|---|
| OGCC Operator Number: 8960 | Contact Name and Telephone Bryan Brown |
| Name of Operator: Bonanza Creek Energy Inc. | No: (720) 440-6141 |
| Address: 410 17th Street Suite 1400 | Email: BBrown@bonanzacrk.com |
| City: Denver State: CO Zip: 80202 | |
| API Number: 05-123-25831 Field Name: | Field Number: |
| Well Name: North Platte | Number: 21-24 |
| Location (QtrQtr, Sec, Twp, Rng, Meridian): NENW Sec 24 Twp 5N, Rng 63W, Meridian 6 | |

Complete the
Attachment Checklist

Oper OGCC

| | | |
|--------------------|--|--|
| Pressure Chart | | |
| Cement Bond Log | | |
| Tracer Survey | | |
| Temperature Survey | | |
| Other Report 1 | | |
| Other Report 2 | | |

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Facility No.: _____

Part I. Pressure Test

☐ 5-Year UIC Test

☒ Test to Maintain SI/TA Status

☐ Reset Packer

☐ Verification of Repairs

☐ Tubing/Packer Leak

☐ Casing Leak

☐ Other (Describe): _____

Describe Repairs: _____

| | | | | | |
|--|---------------------------------|--|--|--|-----------------------|
| NA - Not Applicable | | Wellbore Data at Time of Test | | Casing Test <input checked="" type="checkbox"/> NA | |
| Injection/Producing Zone(s) N/A | | Perforated Interval: <input type="checkbox"/> NA | Open Hole Interval: <input checked="" type="checkbox"/> NA | Use when perforations or open hole is isolated by bridge plug or cement plug | |
| | | 6290'-6552' | | Bridge Plug or Cement Plug Depth 6240' | |
| Tubing Casing/Annulus Test <input type="checkbox"/> NA | | | | | |
| Tubing Size: 2.375" | Tubing Depth: 6168' | Top Packer Depth: | Multiple Packers? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | | |
| Test Data | | | | | |
| Test Date 9-20-16 | Well Status During Test T/A | Date of Last Approved MIT | Casing Pressure Before Test 0 | Initial Tubing Pressure 0 | Final Tubing Pressure |
| Starting Casing Test Pressure 550 | Casing Pressure - 5 Min. 550 | Casing Pressure - 10 Min. 550 | Final Casing Pressure 550 | Pressure Loss or Gain During Test 0 | |
| Test Witnessed by State Representative? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | | OGCC Field Representative (Print Name): Carmen Priddy | | |

Part II. Wellbore Channel Test

Complete only if well is or will be an injection well.

Indicate method used for cement integrity test, attach appropriate records, charts, or logs unless previously submitted.

☐ Tracer Survey

☐ CBL or Equivalent

☐ Temperature Survey

Run Date: _____

Run Date: _____

Run Date: _____

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Daryl Barberousse

Signed:

Title: Lead Completions Foreman

Date: 9-20-16

OGCC Approval:

Title: Field Engineer

Date: 9-20-16

Conditions of Approval, if any: