

FORM
6Rev
12/05State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401121803

Date Received:

09/30/2016

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120

Contact Name: CHERYL LIGHT

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

Phone: (720) 929-6461

Address: P O BOX 173779

Fax: (720) 929-7461

City: DENVER State: CO Zip: 80217-

Email: CHERYL.LIGHT@ANADARKO.COM

For "Intent" 24 hour notice required,

Name: Carlile, Craig

Tel: (970) 629-8279

COGCC contact:

Email: craig.carlile@state.co.us

API Number 05-123-14595-00

Well Name: LUDWIG 2-5

Well Number: 2

Location: QtrQtr: NWNW Section: 5 Township: 3N Range: 65W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.258960

Longitude: -104.693040

GPS Data:

Date of Measurement: 12/16/2006

PDOP Reading: 2.6

GPS Instrument Operator's Name: Steve Fisher

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 1250

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
J SAND	7771	7830			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	560	400	560	0	VISU
1ST	7+7/8	4+1/2	11.6	7,937	450	7,937	6,525	CALC

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7720 with 2 sacks cmt on top. CIBP #2: Depth 7030 with 25 sacks cmt on top.
CIBP #3: Depth 80 with 25 sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 25 sks cmt from 7030 ft. to 6620 ft. Plug Type: CASING Plug Tagged: ☐
Set 15 sks cmt from 4170 ft. to 3980 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 4690 ft. with 405 sacks. Leave at least 100 ft. in casing 4170 CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 395 sacks half in. half out surface casing from 1350 ft. to 510 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☒ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: CHERYL LIGHT

Title: SR. REGULATORY ANALYST Date: 9/30/2016 Email: DJREGULATORY@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 10/17/2016

CONDITIONS OF APPROVAL, IF ANY: _____

Expiration Date: 4/16/2017

<u>COA Type</u>	<u>Description</u>
	<p>1) Prior to starting plugging operations, a bradenhead test shall be performed. If any pressure remains at the conclusion of the test or any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test.</p> <p>2) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete.</p> <p>4) Please submit gyro survey data with Form 6 (s) Subsequent Report of Abandonment.</p> <p>5) No CBL has been submitted to COGCC. Must verify cement top with CBL prior to plugging. If TOC is not 6820' or higher contact COGCC Engineer for update to plugging procedure. Submit CBL with Form 6 Subsequent Report of Abandonment.</p> <p>6) Production casing stub plug is also surface casing shoe plug, this plug must be tagged at 510' or shallower. Leave at least 100' of cement in the wellbore for each plug.</p>

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401121803	FORM 6 INTENT SUBMITTED
401121810	PROPOSED PLUGGING PROCEDURE
401121811	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Public Room	Document verification complete 09/30/16	9/30/2016 3:59:43 PM

Total: 1 comment(s)