

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
401143560
Date Received:
11/04/2016

FIR RESOLUTION FORM

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 100264

Name of Operator: XTO ENERGY INC

Address: PO BOX 6501

City: ENGLEWOOD State: CO Zip: 80155

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name	Phone	Email
Harrison, Lyndon		lyndon_harrison@xtoenergy.com
Begano, Mary	719-859-1918/719-846-2102	mary_begano@xtoenergy.com
Trujillo, Irwin		irwin_trujillo@xtoenergy.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 673503733

Inspection Date: 09/16/2016

FIR Submit Date: 09/22/2016

FIR Status: _____

Inspected Operator Information:

Company Name: XTO ENERGY INC

Company Number: 100264

Address: PO BOX 6501

City: ENGLEWOOD State: CO Zip: 80155

LOCATION - Location ID: 309123

Location Name: GOLDEN EAGLE-633S67W Number: 29SENW County: LAS ANIMAS

Qtrqr: SENW Sec: 29 Twp: 33S Range: 67W Meridian: 6

Latitude: 37.144806 Longitude: -104.913459

FACILITY - API Number: 05-071-00 Facility ID: 288298

Facility Name: GOLDEN EAGLE Number: 29-6

Qtrqr: SENW Sec: 29 Twp: 33S Range: 67W Meridian: 6

Latitude: 37.144806 Longitude: -104.913459

CORRECTIVE ACTIONS:

1 ☒ CA# 53035

Corrective Action: Stabilize and reclaim the southwest cut slope.

Date: 11/30/2016

Response: CA COMPLETED

Date of Completion: 10/31/2016

Operator Comment: Installed a dirt berm at the toe of the cut slope for sediment control. Seeded berm using fertilizer, soil enhancers and Flexterra High Performance Growth Medium. See Attached Photos.

COGCC Decision: Approved

COGCC
Representative:

2 ☒ CA# 53036

Corrective Action: Install or repair required BMPs per Rule 1002.f. Refer to the 1002.f guidance document for further details.

Date: 10/14/2016

Response: CA COMPLETED

Date of Completion: 10/31/2016

Operator
Comment: Installed road base and crowned the driving surface to establish sheet flow. Dominated the bar ditch to receive run off. Installed rock in the bar ditch to stabilize and prevent erosion. Extended rip-rap to the bottom of the slope to prevent erosion from run-off. See attached photos.

COGCC Decision: Approved

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Kelly Kardos

Signed: _____

Title: Permitting Supervisor

Date: 11/4/2016 3:20:26 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

Document Number **Description**

401143560	FIR RESOLUTION SUBMITTED
401143561	After Photos

Total Attach: 2 Files