

**Bayou Well Services
3353 Center Drive
Milliken, CO. 80534
970) 587-5813 or 970) 587-5824 (Fax)**

Job Log

Date: 9/26/16-9/29/16

Operator: Noble Energy Inc.

Well Name: Wadsworth 36-15

Legal Location: NW/NE SEC.36 T7N R67W

API # 05-123-25811

Weld County

9/26/16: MIRU P&A Equipment, Check P.S.I, 1400/1100/0 #'S, Blow Well Down to rig Tank, Pump 40 BBL Down CSG and 30 BBL Down TBG to Kill Gas, UN-LAND TBG, NU BOP'S, Handling Equipment, TOO H w/ TBG, LD 2 JNTS, Stand Back 238 JNTS, (Recovered 240 JNTS of 2 3/8" TBG, 7385') SWI.

9/27/16: Check P.S.I, 0/325/0 #'S, Blow Well Down to rig Tank, Pump 15 BBL to Kill Gas, PU CIBP, TIH w/ 239 JNTS set CIBP @ 7348', Circulate Well Clean, Mix and Pump 35 sxs of 15.8 # CGC on top of CIBP @ 7348', Displaced w/ 26 BBL of Water, TOO H LD 157 JNTS to Pump Balance Plug w/ 82 JNTS @ 2509' Establish Circulation w/ 10 BBL of Water, Mix and Pump 20 sxs of 15.8 # CGC, Displaced 8 BBL of Water, TOO H LD 60 JNTS, Stand Back 22 JNTS, RU CHS WL, RIH w/ Jet Cutter to Cut CSG @ 500' ROH, RD CHS WL, SWI.

9/28/16: Check P.S.I, 0/0/0, #'S, ND BOP'S, UN-LAND CSG, NU BOP'S, Change Over to 4.5" CSG, Handling Equipment, TOO H LD CSG, (Recovered 12 JNTS of 4.5" CSG, 500') Change Over to 2 3/8" TBG, Handling Equipment, TIH w/ 22 JNTS to Pump Stop & Shoe Plug w/ 22 JNTS @ 675' Establish Circulation w/ 1 BBL of Water, Mix and Pump 225 sxs of 15.8 # CGC to cement Tank, TOO H LD TBG, ND BOP'S, Top of Well w/ Cement to Surface, RD P&A Equipment, SWI.

9/29/16: TOC @ 3' Below Ground Surface, P&A Complete.

* * * All cement is 15.8 # Class "G" neat cement * * *

Cementing Contractor: Bayou Well Services

Cementing Contractor Supervisor: Gustavo Jaime

Operator Supervisor: Chris Hohnstein

State Representative: Jason Gomez

Wireline Contractor: CASED HOLED SOLUTION