



Exploration and Production

Set Plug to Produce

Revision Date:
11/29/2016

Wellname **W 8-4**
Location **SWNW 34-6S-95W**
Field **Parachute**
County **Garfield, CO**
API **05-045-06513**
ELEV 5306'
Footages 1978 FNL 744 FWL

Prepared By: Will Greathouse
office phone: 832-726-1197
cell phone: 817-709-3949

Casing: 8-5/8" 24#, - 276-ft
4-1/2" 10.5#, J-55, - 3,196-ft
Current Top of Cement: 660-ft CBL (Gearhart 04/09/86)

Purpose: MIT & Set Plug

Zone:	All Perforations		
Existing Perforations:	<u>Depth</u>	<u>Holes</u>	
	1554' - 1702'	29	
		29	total

Actual Procedure

- 1 Notify COGCC 10 days prior via electronic Form 42
- 2 RIH and set 4-1/2" RBP at 1,512'.
- 3 Pressure test casing to 565 psi and held for 15 minutes with COGCC witness. Test good
- 4 POOH with 4-1/2" RBP
- 5 RIH and set 4-1/2" CIBP at 1,680' and bail 2 sx cement on top.
- 6 Rig down wireline truck
- 7 RIH with 2-3/8" tbg and land at 1,577'
- 8 RDMO