

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
1 INCH	1ST	600	220	0	600

Details of work:

Susan 1-23 (05-123-12902)
Remedial Annular Cementing Procedure

- Surface Csg: 8.625" – 24# - Set @ 340' w/ 270 sxs.
- Production Csg: 4.5" – 11.6# - Set @ 7,062' w/ 220 sxs.
- CBL Production TOC: @ 6,108'

- 1) MIRU WO rig.
- 2) Make sure well is dead. Check Bradenhead pressure.
- 3) POOH with tubing.
- 4) ND WH.
- 5) Spear 4.5" production csg to remove out of slips.
- 6) TIH w/ 1 1/4" 3.02# CS Hydril stick pipe to 600' in production csg annular space
- 7) RU cmt unit.
- 8) Pump 220 sx from 600' to surface. Pull 1 1/4" tubing.
- 9) WOC.
- 10) Set slips and NU WH. TIH with tubing.
- 11) RDMO WO rig.

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: Kelsi Welch

Title: Production Tech

Date: _____

Email: kelsi.welch@pdce.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
401169991	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
401169989	PDF-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)