

Well Configuration Type VERTICAL	Original KB Elevation (ft) 4,809	KB - GL / MSL (ftKB) 11.00	KB-Casing Flange Distance (ft) 11.00	KB-Tubing Head Distance (ft) 9.00
Report Start Date 10/6/2015	Report End Date 10/7/2015	Operations Summary 10/6/15 CREW TO LOCATION. HELD SAFETY MTG. IWP 0/0# SURF 0#. RU TO SWAB WELL DOWN. MADE 13 SWAB RUNS AND SWABED WELL DOWN TO 1000' ABOVE X NIPPLE AT 5700'. SECURE WELL RDMOL		
Operations Next Report Period TURN OVER TO PROD				
Surface Casing Pressure (psi) 0		Rig Time (hr) 9.00		
AFE Number	Total AFE + Supp Amount (Cost)	Daily Field Est Total (Cost)	Total Job Cum Cost (Cost)	
		0	860	

--	--	--	--	--

--	--	--	--	--