

RIG/UNIT #: 339
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 2871017-SO2

DATE: 21-Oct-16, 06:00

Page: 1 of 1

COMPANY		
PDC ENERGY, INC	LOCATION: PJ #5 (CO, Station: Lasalle)	PO:
ATTENTION: ACCOUNTS PAYABLE		AFE:
BRIDGEPORT, West Virginia, USA 26330		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	8.00		
Rig Up	3.00		
Crew Travel	1.00		
Labor - Floor	9.00		
Tubing Broach	1.00		
Bird Bath Rental	1.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			


ROD & TUBING DETAILS					
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:	
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:	
NOTES:					
TUBING DETAILS					
PULLED	SIZE:	JOINTS:	TALLY:		
RAN	SIZE:	JOINTS:	TALLY:		
LANDED AT: NIPPLE AT:					
NOTES:					
PUMP DETAILS					
SIZE:	TYPE:	SERIAL #:			

CUSTOMER STAMP

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 75 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
21-Oct-16, 06:00	21-Oct-16, 18:00	12.00	Well Services	CREW TRAVEL TO LOCATION SAFETY MEETING AND CHECK THE PSI 0/0 CONTINUE T.O.O.H WITH THE BIT SCRAPER RIG UP THE WIRE LINE TO GO SET THE C.I.B.P @6475 AND 2 BAGS CEMENT ON TOP RIG DOWN THE WIRE LINE AND T.I.H W/204 JTS AND THE CONE BIT CIRCULATE GOOD THE HOLE AND PSI TEST THE CASING TO 2500 PSI FOR 15 MIN. TEST OK BLEED THE PSI OFF NIPPLE DOWN THE B.O.P LAND THE WELL @6411.23 W/10' FT KB RUN THE TUBBING BROACH TO THE S.N AND SWAB 500' FT RIG DOWN PUMP AND LINES RIG DOWN CLEAN THE LOCATION PUT THE FENCE BACK IN WELL AND MOVE THE RIG TO THE PJ #2 MOVE THE FENCE OUT THE WELL SPOT THE EQUIPMENT AND THE RIG RIG UP SHUT IN CREW GO HOME.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Service Rig Manager	Abel Alvarez	21-Oct-16, 06:00	12.00	0.00	No	0.00		0.00	Yes
Operator	George Quinones	21-Oct-16, 06:00	12.00	0.00	No	0.00		0.00	Yes
Derrickhand	Gonzalo Chavez	21-Oct-16, 06:00	12.00	0.00	No	0.00		0.00	Yes
Derrickhand	Sergio Ibuado Gonzalez	21-Oct-16, 06:00	12.00	0.00	No	0.00		0.00	Yes
Relief Operator	Alberto Amaya Rodriguez	21-Oct-16, 06:00	12.00	0.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  ELOY COSSIO 970-744-9564