

Document Number:  
401176052

Date Received:  
12/31/2016

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120 Contact Name: CHERYL LIGHT

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Phone: (720) 929-6461

Address: P O BOX 173779 Fax: (720) 929-7461

City: DENVER State: CO Zip: 80217- Email: CHERYL.LIGHT@ANADARKO.COM

**For "Intent" 24 hour notice required,** Name: Carlile, Craig Tel: (970) 629-8279

**COGCC contact:** Email: craig.carlile@state.co.us

API Number 05-123-19166-00

Well Name: HSR-EGGLER Well Number: 11-29

Location: QtrQtr: NESW Section: 29 Township: 3N Range: 65W Meridian: 6

County: WELD Federal, Indian or State Lease Number: \_\_\_\_\_

Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon       Subsequent Report of Abandonment

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.194080 Longitude: -104.690300

GPS Data:  
Date of Measurement: 06/29/2006 PDOP Reading: 2.0 GPS Instrument Operator's Name: Steve Fisher

Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems

Other \_\_\_\_\_

Casing to be pulled:  Yes  No Estimated Depth: 3950

Fish in Hole:  Yes  No If yes, explain details below

Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below

Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7242	7252			
NIOBRARA	6958	7096			

Total: 2 zone(s)

**Casing History**

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	23	672	470	672	0	VISU
1ST	7+7/8	3+1/2	7.7	7,393	155	7,393	6,220	CBL
S.C. 1.1				4,810	290	4,810	3,984	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6870 with 15 sacks cmt on top. CIBP #2: Depth 80 with 25 sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 15 sks cmt from 6870 ft. to 6470 ft. Plug Type: CASING Plug Tagged:   
Set 150 sks cmt from 3950 ft. to 3550 ft. Plug Type: OPEN HOLE Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
(Cast Iron Cement Retainer Depth)  
Set 300 sacks half in. half out surface casing from 1280 ft. to 622 ft. Plug Tagged:   
Set 25 sacks at surface  
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No  
Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_  
\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_  
Type of Cement and Additives Used: \_\_\_\_\_  
Flowline/Pipeline has been abandoned per Rule 1103  Yes  No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: CHERYL LIGHT  
Title: SR REGULATORY ANALYST Date: 12/31/2016 Email: DJREGULATORY@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 1/30/2017

**CONDITIONS OF APPROVAL, IF ANY:** \_\_\_\_\_

Expiration Date: 7/29/2017

<b>COA Type</b>	<b>Description</b>
	1) Prior to starting plugging operations a bradenhead test shall be performed. If the beginning pressure is greater than 25 psi, or if pressure remains at the conclusion of the test, or if any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test. 2) Provide 48 hour notice of plugging MIRU via electronic Form 42. 3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete. 4) Operator indicated the well has a gyro from October 2011 that has not been submitted to COGCC. Submit gyro survey data with Form 6 Subsequent Report of Abandonment. 5) Leave at least 100' of cement in the wellbore for each plug.

**Attachment Check List**

<b>Att Doc Num</b>	<b>Name</b>
401176052	FORM 6 INTENT SUBMITTED
401176053	PROPOSED PLUGGING PROCEDURE
401176054	WELLBORE DIAGRAM

Total Attach: 3 Files

**General Comments**

<b>User Group</b>	<b>Comment</b>	<b>Comment Date</b>
Engineer	Production records indicate this well has been SI since April 2015. All shut-in wells must have a mechanical integrity test within two years of the initial shut-in date.  Stub plugs are required to have cement half-in (50' below, inside the casing) and half-out (50' above) the casing stub. In this case, due to 3.5 inch casing and the intention to use the production casing as the workstring the production casing stub plug is pumped as an open hole plug above the casing stub.	01/30/2017
Public Room	Document verification complete 01/04/17	01/04/2017

Total: 2 comment(s)