

US ROCKIES REGION
Operation Summary Report

Well: **HUNZIKER 9-28A**

Spud date: 9/9/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: HUNZIKER 9-28A

Rig name no.: CONCORD 8/8

Event: CONST- CAP WELL WORK

Start date: 2/13/2015

End date:

Active datum: RKB @5,045.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/28/0/NESE/6/PM/S/2,165.00/E/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/13/2015	9:30 - 12:30	3.00	MIRU	30	A	P		MIRU Concord 8 & cook lunch
	12:30 - 13:15	0.75	WO/REP	30	E	P		BD and Kill well.
	13:15 - 14:00	0.75	WO/REP	30	F	P		ND WH, NU BOP, NU EMI, Spot in trailer.
	14:00 - 16:30	2.50	WO/REP	31	I	P		EMI out
	16:30 - 17:00	0.50	WO/REP	30	G	P		Travel
2/17/2015	6:30 - 7:00	0.50	WO/REP	30	G	P		Travel
	7:00 - 8:00	1.00	WO/REP	30	E	P		BD and kill well. MIRU WL.
	8:00 - 9:45	1.75	WO/REP	34	I	P	7380'	RU WL. Set CIBP and dump bail cmt. RD WL.
	9:45 - 12:00	2.25	WO/REP	31	I	P		TIH w/ rock bit, change over sub, and tbq.
	12:00 - 13:30	1.50	WO/REP	46	F	Z		Wait on Water.
	13:30 - 14:30	1.00	WO/REP	52	G	P		Circ gas out of the weel. Pressure test CIBP to 1000 psi for 15 min.
	14:30 - 15:00	0.50	WO/REP	52	G	P		Pressure test WH to 5K
	15:00 - 16:00	1.00	RDMO	30	C	P		RDMO Concord 8