

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401213023

Date Received:

02/16/2017

FIR RESOLUTION FORM

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10071

Name of Operator: BARRETT CORPORATION* BILL

Address: 1099 18TH ST STE 2300

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

COGCC_FIR@billbarrettcorp.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 682401737

Inspection Date: 01/26/2017

FIR Submit Date: 01/30/2017

FIR Status: _____

Inspected Operator Information:

Company Name: BARRETT CORPORATION* BILL

Company Number: 10071

Address: 1099 18TH ST STE 2300

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 448780

Location Name: Will Trust Number: 6-62-10_11
CW2 County: _____

Qtrqr: SWN Sec: 10 Twp: 6N Range: 62W Meridian: 6
W

Latitude: 40.503603 Longitude: -104.316958

FACILITY - API Number: 05-123- -00 Facility ID: 448780

Facility Name: Will Trust Number: 6-62-10_11
CW2

Qtrqr: SWN Sec: 10 Twp: 6N Range: 62W Meridian: 6
W

Latitude: 40.503603 Longitude: -104.316958

CORRECTIVE ACTIONS:

1 ☒ CA# 63453

Corrective Action: Install BMP properly to ensure BMP properly functions.

Date: 02/06/2017

Response: CA COMPLETED

Date of Completion: 02/06/2017

Operator
Comment:

Complete as per field meeting 2/15/17 with Chris Binschus (COGCC) and Rusty Frishmuth (BBC)

COGCC Decision: Approved

COGCC Representative: During the field visit on 2/15/17, COGCC staff and the Operator agreed the wattle BMP was not installed properly. The wattle was not properly trenched, backfilled and does not overlap at the joint. Operator should complete the corrective action to properly install the wattle BMP.

Refer to the inspection photos taken on 2/15/17 in Document #682401802.

2 ☒ CA# 63454

Corrective Action: Install a sufficient berm and compact berm to manage pollutant contributions to stormwater runoff from unconsolidated soil material. Typical recommended minimum height of a berm is 15 inches at a 3:1 slope.

Date: 02/06/2017

Response: CA COMPLETED

Date of Completion: 02/06/2017

Operator Comment: Complete as per field meeting 2/15/17 with Chris Binschus (COGCC) and Rusty Frishmuth (BBC)

COGCC Decision: Approved

COGCC Representative: During the field visit with the Operator on 2/15/17, it was determined that the unconsolidated soil material to the outer, perimeter ditch BMP was minimal throughout most of the location perimeter and it appeared unconsolidated soil material had been mostly wheel-packed. Winter conditions typically do not produce the same precipitation event that would occur during the monsoon season, resulting in increased potential for sediment discharge. Therefore, because of the current winter conditions the current BMPs appear to be sufficient. However, if this inspection was conducted during the monsoon season, the Operator would likely need to address portions of the location perimeter where excessive unconsolidated soil material was observed outside of the outer, perimeter BMP.

Refer to the inspection photos taken on 2/15/17 in Document #682401802.

OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Tracey Fallang

Signed: _____

Title: Regulatory Manager

Date: 2/16/2017 4:48:09 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
-------------------------------	---------------------------

401213023	FIR RESOLUTION SUBMITTED
-----------	--------------------------

Total Attach: 1 Files