

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401229972

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 16700	Contact Name DIANE PETERSON	Pressure Chart		
Name of Operator: CHEVRON USA INC	Phone: (970) 675-3842	Cement Bond Log		
Address: 6301 DEAUVILLE BLVD		Tracer Survey		
City: MIDLAND State: TX Zip: 79706 Email: DLPE@CHEVRON.COM		Temperature Survey		
API Number : 05- 103-06123	OGCC Facility ID Number: 229045	Inspection Number		
Well/Facility Name: GRAY	Well/Facility Number: B-10			
Location QtrQtr: NWNW Section: 18 Township: 2N Range: 102W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date: 4/11/2013 12:00:00 AM

Test Type:☐ Test to Maintain SI/TA status☒ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
WEBR		6447-7060

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
2.875	6403.6	6036.1	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
03-10-2017	INJECTING	0	1,290	1,290
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
1195	1190	1170	1170	-25

Test Witnessed by State Representative? ☒

OGCC Field Representative

Browning, Chuck

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: DIANE PETERSON

Title: PERMIT SPECIALIST

Email: DLPE@CHEVRON.COM

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num **Name**

401229974	FORM 21 ORIGINAL
-----------	------------------

Total Attach: 1 Files

General Comments

User Group **Comment** **Comment Date**

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)