

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

03/14/2017

Submitted Date:

03/14/2017

Document Number:

672500466

**FIELD INSPECTION FORM**

Loc ID 328535 Inspector Name: Gomez, Jason On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 69175  
Name of Operator: PDC ENERGY INC  
Address: 1775 SHERMAN STREET - STE 3000  
City: DENVER State: CO Zip: 80203

**Findings:**

- 2 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

**Contact Information:**

Contact Name	Phone	Email	Comment
		cogccinspection@pdce.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
248312	WELL	TA	01/12/2017	OW	123-16110	P J 2	PA

**General Comment:**

**Location**

<b>Lease Road:</b>			
Type	Access		
comment:	2 TRACK AG LAND		
Corrective ActionL		Date:	

Overall Good:

Emergency Contact Number:	
Comment:	<input style="width: 90%;" type="text"/>
Corrective Action:	<input style="width: 90%;" type="text"/>
	Date: _____

Overall Good:

<b>Spills:</b>				
Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

**Venting:**

Yes/No	NO		
Comment:	<input style="width: 90%;" type="text"/>		
Corrective Action:		Date:	

**Flaring:**

Type			
Comment:	<input style="width: 90%;" type="text"/>		
Corrective Action:		Date:	

**Inspected Facilities**

Facility ID: 248312 Type: WELL API Number: 123-16110 Status: TA Insp. Status: PA

**Cement**

Cement Contractor

Contractor Name: RANGER

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 6500'

Cement Volume (sx): 2

Good Return During Job: \_\_\_\_\_

Cement Type: G-NEAT

Comment: RIH W/WL SET CIBP @6500'. RIH W/WL DUMP 2 SXS G-NEAT ON CIBP

Corrective Action:

Date: \_\_\_\_\_