

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

2226181

Date Received:

03/14/2017

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10515	Contact Name: DAN MCWILLIAMS	Pressure Chart		
Name of Operator: GUNNISON ENERGY LLC	Phone: (970) 986-2927	Cement Bond Log		
Address: 1801 BROADWAY #1200		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: dan.mcwilliams@oxbow.com		Temperature Survey		
API Number: 05-029-06103	OGCC Facility ID Number: 291439	Inspection Number		
Well/Facility Name: HOTCHKISS 1291	Well/Facility Number: 13-24			
Location QtrQtr: SESW Section: 13 Township: 12S Range: 91W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL ☐ INJECTION WELL Last MIT Date: 8/23/2011 12:00:00 AM

Test Type:

- ☒ Test to Maintain SI/TA status ☐ 5-Year UIC ☐ Reset Packer
☐ Verification of Repairs ☐ Annual UIC TEST
☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test				Casing Test	
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval	Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.		
	NP				
Tubing Casing/Annulus Test				Bridge Plug or Cement Plug Depth	
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	3808	
			<input type="checkbox"/>		

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
07-08-2016	SHUT -IN	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
450	450	450	450	0

Test Witnessed by State Representative? ☐ OGCC Field Representative

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: CODY JACKSON

Title: CONSULTANT

Email: none@given.com

Date: 7/8/2016

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: BURGER, CRAIG

Date: 3/21/2017

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
2226181	FORM 21 ORIGINAL
2226182	PRESSURE CHART

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)