

Stormwater Inspection

March 21, 2017

Operator: GREAT WESTERN OPERATING
COMPANY LLC - #10110

Location ID: 449174

Adams County, CO

NENW Section 8 T1S R67W

Chris Binschus
Reclamation Specialist, COGCC



COLORADO
Oil & Gas Conservation
Commission

Department of Natural Resources

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 1. Photo taken from the entrance of location, facing West. Tracking pad installed and appears to be in proper functioning condition. Cut slope along the entrance has been stabilized by crimping straw mulch along the slope.



Photo 2. Photo taken from the entrance of location, facing Southwest. Tracking pad installed and appears to be in proper functioning condition.

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 3. Photo taken from the entrance of location, facing North. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.



Photo 4. Photo taken from the eastern location, facing North. Silt fence needs repair or maintenance along a portion of the eastern location.

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 5. Photo taken from the eastern location, facing North. Silt fence needs repair or maintenance along a portion of the eastern location.



Photo 6. Photo taken from the northeast location, facing West. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 7. Photo taken from the northwest location, facing South. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.



Photo 8. Photo taken from the western location, facing South towards the topsoil stockpile. Topsoil stockpile has been stabilized by crimping straw mulch.

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 9. Photo taken from the southwest location, facing North. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.



Photo 10. Photo taken from the southwestern location, facing South. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.

Inspection Photos
Location Name: Ocho LD PAD /17-379HN
Location ID: 449174



Photo 11. Photo taken from the southwest location, facing East. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.



Photo 12. Photo taken from the southeast location, facing North. A ditch and berm BMP has been installed around the perimeter of the location in conjunction with a silt fence around the perimeter of the location. Also, stormwater areas, cut/fill slopes, and interim areas have been stabilized by crimping straw mulch.