

Well Configuration Type VERTICAL	Original KB Elevation (ft) 4.696	KB - GL / MSL (ftKB) 16.00	KB-Casing Flange Distance (ft) 16.00	KB-Tubing Head Distance (ft) 16.00
-------------------------------------	-------------------------------------	-------------------------------	---	---------------------------------------

Date		Type	Description
Report Start Date 2/8/2017	Report End Date 2/8/2017	Operations Summary SFTY MTG-CHECK WHSIP(0 CSG 0 SRF)-ND WASH HEAD-ND BIRD BATH-NU/RU CHS WL-RIH W/4" CIBP-CORRELATE LOG-SET CIBP @ 6604'-POOH-RIH W/DUMP BAILER-SPOT 2 SKS OF CEMENT-POOH-RD WL-NU BIRD BATH-LOAD HOLE-PSI TEST CIBP T/1550#'S FOR 15 MINS(GOOD TEST)-RLS PS-ND/RD-SECURE LOC-MOB T/COLEMAN 22-0714	