

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

03/22/2017

Submitted Date:

03/31/2017

Document Number:

679902385**FIELD INSPECTION FORM**

Loc ID Inspector Name: On-Site Inspection ☐
 321902 Welsh, Brian 2A Doc Num: _____

Operator Information:OGCC Operator Number: 17180Name of Operator: CITATION OIL & GAS CORPAddress: 14077 CUTTEN RDCity: HOUSTON State: TX Zip: 77269**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
☐ FOLLOW UP INSPECTION REQUIRED
☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:2 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Elsom, Lee Ann	281-891-1577	lelsom@cogc.com	
Rogers, Bob	719-767-8851	brogers@cogc.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
208453	WELL	SI	08/25/2014	ERIW	017-07388	BLED SOE 1-12	PA

General Comment:

Location**Lease Road:**

Type	Access		
comment:	Elevated gravel road through pasture		
Corrective ActionL		Date:	

Overall Good: ☒**Emergency Contact Number:**

Comment:		Date:	
Corrective Action:			

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected FacilitiesFacility ID: 208453 Type: WELL API Number: 017-07388 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: Consolidated Well

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 3334/253Cement Volume (sx): 255SXSGood Return During Job: YESCement Type: 60/40 POZ w/4% gelComment:

HALDE WATER. CONSOLIDATED WELL SERVICES. ECWS. PEAK WIRELINE. MIRU PEAK WIRELINE, RIH W/GUN, PERF @ 3320' W/3 SPF. RIH W/GUN, PERF @ 361' W/3 SPF. RU ECWS, POOH W/TBG TO 3334'. RU CONSOLIDATED, PUMP 115SX 60/40 POZ W/4% GEL CMT CSG PLUG, DISP W/6BBLs WATER. RU ECWS, POOH W/TBG. RIH W/RETAINER TO 413'. RU CONSOLIDATED, EST RATE WITH 700PSI @ 2.5BBL/MIN. RU ECWS, POOH W/CICR TO 253', SET RETAINER. RU, CONSOLIDATED. PUMP 125SX 60/40 POZ W/4% GEL CMT CSG PLUG W/CMT TO SFC. RU ECWS, STING OUT OF CICR. RU CONSOLIDATED, PUMP 15SX 60/40 POZ W/4% GEL CMT CSG PLUG. RU ECWS, POOH W/TBG.

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Gravel	Pass	Gravel	Pass			

Comment: Corrective Action: Date: **Pits:** ☒ NO SURFACE INDICATION OF PIT**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401248864	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4114208