

F
(

00371844

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Dnvr. 037964-8

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Mobil Oil Corporation

3. ADDRESS OF OPERATOR

Box 1652 Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

905' East of West Line 2310' North of South Line,
Sec. 21, T25, R96W. Rio Blanco County, Colorado.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

GR. 6850' (Est.)

7. UNIT AGREEMENT NAME

Piceance Creek

8. FARM OR LEASE NAME

Piceance Creek

9. WELL NO.

25-21-6 Wasatch "A" "F" & "G"

10. FIELD AND POOL, OR WILDCAT

Piceance Creek

11. SEC., T., R., OR BLK. AND SURVEY OR AREA

NW SW

Sec. 21, T25, R96W

12. COUNTY OR PARISH 13. STATE

Rio Blanco

Colorado

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12-27/30-68 PBTD 5117' running seal assembly on 2-1/16" tubing.

12-31-68 Ran 2-1/16" tbg. for "F" zone to 4117' through Baker Model D packer at 2800'.

Ran 2-1/16" tbg. for "A" zone to 2681'. Hippled up tree & prepared to swab.

1-1/2-69 Flowing "A" & "F" zones to pit for clean-up. "F" zone flowing 1" stream of
water w/fair to good show of gas. "A" zone flowing on 3/4" choke. I.P. 200#
C.P. 550# (too wet to test).

1-3-69 Flowing Wasatch "A" & "F" zones to pit for clean-up.

1-4/6-69 Flowing Wasatch "F" to pit for clean-up on 1" choke, T.P. 80# w/considerable
water. "A" zone shut in after clean-up.

1-22-69 C.A O F test on "A" zone completed. Rate 4120 MCF P.D.

1-7/10-69 Flowing Wasatch "F" to pit for clean-up. Estimated rate 185 MCF/day with
considerable water.

1-11/27-69 Wasatch "F" flowing 10 BW PD to wet to test. "F" zone shut in and left
temporarily abandoned.

DVR	
FIP	✓
HHM	✓
IAM	✓
UD	✓

18. I hereby certify that Original Signed By true and correct

SIGNED

John Hamlin

TITLE Supervisor General Accounting

DATE

2-14-69

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE