



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE!
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 44-01494.
DESIGNATION AND SERIAL NO.

Dnvr 037964-B

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. NAME OF OPERATOR Mobil Oil Corporation	3. ADDRESS OF OPERATOR Box 1652, Casper, Wyoming 82601	4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 9052' East of West Line & 2310' North of South Line Sec. 21, T2S, R66W, Rio Blanco County, Colorado.	5. ELEVATIONS (Show whether DE, RT, OR, etc.) 33 6850' (est)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME YSCWJ2	7. UNIT AGREEMENT NAME Piceance Creek	8. FARM OR LEASE NAME Piceance Creek	9. WELL NO. 25-21-G	10. FIELD AND POOL OR WILDCAT Piceance Creek-Wasatch A&G	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 21, T2S, R66W	12. COUNTY OR PARISH Rio Blanco	13. STATE Colorado
---	--	---	---	---	--	--	---	------------------------	---	--	------------------------------------	-----------------------

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	<input type="checkbox"/>	PULL OR ALTER CASING	<input type="checkbox"/>
FRACTURE TREAT.	<input type="checkbox"/>	MULTIPLE COMPLETE	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	ABANDON*	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	CHANGE PLANS	<input type="checkbox"/>
(Other) <input type="checkbox"/>			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	<input type="checkbox"/>	REPAIRING WELL	<input type="checkbox"/>
FRACTURE TREATMENT	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
SHOOTING OR ACIDIZING	<input type="checkbox"/>	ABANDONMENT*	<input type="checkbox"/>
(Other)	<input type="checkbox"/>	12-21 thru 12-27-68 Weekly Opt X	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

12-21/23-68 Swabbed 6700 gal load fluid in 3 days. Slight show of gas on swab runs, no gas between swab runs. Fluid level 1700' from surface. Preparing to Plug "G" Zone perforations.

12-24-68 * WASATCH "G" Zone was judged to be water wet, so it was decided to P & A the "G" zone as follows: A C.I. bridge plug was set at 5130' and capped w/2 sacks of cement. PBTD 5117'. The "G" Zone perforations were not squeezed off due to possible future completion attempt in the "G" zone. "G" zone perforations 5208'-30'. Wasatch "F" zone was perforated 4906'-17', 4670'-80', 4414'-28', 4310'-16'. "F" zone perfs were fraced w/55,000 gal 2% CaCl_2 water containing 50,000# 20/40 sand at avg rate of 35 BPM @ 1400#. Set Baker Model "D" packer at 2800'. Wasatch "A" zone was perforated 2188'-94', 2200'-04', 2678'-86'. "A" zone perfs were fraced w/26,000 gal 2% CaCl_2 water containing 25,000# 20/40 sand at avg rate of 48 BPM @ 2200#

12-26-68 Well shut in

12-27-68 Running in hole with tubing & preparing to attempt completion in Wasatch "A" & "F" zones.

DVR	
FIP	✓
HMM	✓
IAM	✓

18. I hereby certify that the foregoing is true and correct

SIGNED John Hamilton

TITLE Supervisor General Accounting

DATE 12-27-68

(This space for Federal or State office use)

APPROVED BY [Signature]

TITLE [Signature]

DATE JAN 3 1969

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side