

FORM  
6Rev  
12/05

## State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

401242661

Date Received:

03/24/2017

## WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10311

Contact Name: Ashley Belvin

Name of Operator: SYNERGY RESOURCES CORPORATION

Phone: (406) 4617699

Address: 1675 BROADWAY SUITE 2600

Fax:

City: DENVER State: CO Zip: 80202

Email: abelvin@srcenergy.com

For "Intent" 24 hour notice required,

Name: Gomez, Jason

Tel: (970) 573-1277

COGCC contact:

Email: jason.gomez@state.co.us

API Number 05-123-13117-00

Well Name: GOLDBERG

Well Number: 1-24

Location: QtrQtr: NENE Section: 24 Township: 5N Range: 67W Meridian: 6

County: WELD

Federal, Indian or State Lease Number: 62692

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

## Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.390234

Longitude: -104.834385

GPS Data:

Date of Measurement: 05/23/2012

PDOP Reading: 1.3

GPS Instrument Operator's Name: B. BIRCH

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 339

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

## Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7472	7486			
NIOBRARA	7168	7387			

Total: 2 zone(s)

## Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	329	225	329	0	VISU
1ST	7+7/8	4+1/2	15.1	7,604	230	7,604	6,528	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set	5	sks cmt from	7093	ft. to	7043	ft.	Plug Type:	CASING	Plug Tagged:	<input type="checkbox"/>
Set	10	sks cmt from	3950	ft. to	3850	ft.	Plug Type:	CASING	Plug Tagged:	<input type="checkbox"/>
Set	155	sks cmt from	389	ft. to	0	ft.	Plug Type:	STUB PLUG	Plug Tagged:	<input type="checkbox"/>
Set		sks cmt from		ft. to		ft.	Plug Type:		Plug Tagged:	<input type="checkbox"/>
Set		sks cmt from		ft. to		ft.	Plug Type:		Plug Tagged:	<input type="checkbox"/>

Perforate and squeeze at 7486 ft. with 50 sacks. Leave at least 100 ft. in casing 7093 CICR Depth

Perforate and squeeze at 3950 ft. with 30 sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth

(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged: ☐

Set \_\_\_\_\_ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. of \_\_\_\_\_ inch casing Plugging Date: \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Ashley Belvin

Title: D&C Engineering Tech Date: 3/24/2017 Email: abelvin@srcenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: JENKINS, STEVE Date: 4/12/2017

**CONDITIONS OF APPROVAL, IF ANY:** \_\_\_\_\_

Expiration Date: 10/11/2017

<u>COA Type</u>	<u>Description</u>
	<p>1) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>2) For the 389' plug: pump plug and displace. If surface casing plug is not circulated to surface then tag plug – must be at 279' or shallower and provide 10 sx plug at the surface. Leave at least 100' of cement in the casing for each plug.</p> <p>3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete.</p> <p>4) Prior to starting plugging operations a Bradenhead test shall be performed. If the beginning pressure is greater than 25 psi, or if pressure remains at the conclusion of the test, or if any liquids were present contact COGCC Engineering for sampling requirements. The Form 17 shall be submitted within 10 days of the test.</p>

### **Attachment Check List**

<u>Att Doc Num</u>	<u>Name</u>
401242661	FORM 6 INTENT SUBMITTED
401242680	PROPOSED PLUGGING PROCEDURE
401242682	WELLBORE DIAGRAM

Total Attach: 3 Files

### **General Comments**

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Public Room	Document verification complete 03/24/17	03/24/2017

Total: 1 comment(s)