

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

04/19/2017

Submitted Date:

04/20/2017

Document Number:

674703833

**FIELD INSPECTION FORM**

Loc ID 324082 Inspector Name: LONGWORTH, MIKE On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 96850  
Name of Operator: TEP ROCKY MOUNTAIN LLC  
Address: PO BOX 370  
City: PARACHUTE State: CO Zip: 81635

**Findings:**

- 1 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

**Contact Information:**

Contact Name	Phone	Email	Comment
Inspection, Terra TEP	970-263-2760	COGCCInspectionReports@terraep.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
256492	WELL	PR	12/28/2005	GW	045-07455	KNIGHT PA 21-4	WK

**General Comment:**

*(This area is currently blank for general comments.)*

**Inspected Facilities**

Facility ID: 256492 Type: WELL API Number: 045-07455 Status: PR Insp. Status: WK

**Cement**

Cement Contractor

Contractor Name: BlackFrac

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 900'

Cement Volume (sx): 100

Good Return During Job: YES

Cement Type: G

Comment: \_\_\_\_\_

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**

Comment: Monument well service Rig. Plug and abandment job. 4.5" casing cut off at 1100'. Pulled 1100' of 4.5" casing out of hole. Perf with 8 holes at 900' and pump 100 sks of Type G cement

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
674703835	Knight PA 21-4	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4128595">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4128595</a>