

Inspected Facilities

Facility ID: 256492 Type: WELL API Number: 045-07455 Status: PR Insp. Status: WK

Cement

Cement Contractor

Contractor Name: BlackFrac Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 900' Cement Volume (sx): 100

Good Return During Job: YES Cement Type: G

Comment: _____

Corrective Action: _____ Date: _____

Workover

Comment: [Monument well service Rig. Plug and abandment job. 4.5" casing cut off at 1100'. Pulled 1100' of 4.5" casing out of hole. Perf with 8 holes at 900' and pump 100 sks of Type G cement](#)

Corrective Action: _____ Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401264566	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4128799
674703835	Knight PA 21-4	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4128595