

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
401275310
Date Received:
05/05/2017

FIR RESOLUTION FORM

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10412

Name of Operator: AUS-TEX EXPLORATION INC

Address: 113 N SANTA FE

City: FLORENCE State: CO Zip: 81226

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Goss, Aaron

303-233-2232/303-495-0327

AGoss@austineexploration.com

Axelson, John

303-233-2232

john.axelson@state.co.us

COGCC INSPECTION SUMMARY:

FIR Document Number: 682600282

Inspection Date: 03/16/2017

FIR Submit Date: 03/17/2017

FIR Status: _____

Inspected Operator Information:

Company Name: AUS-TEX EXPLORATION INC

Company Number: 10412

Address: 113 N SANTA FE

City: FLORENCE State: CO Zip: 81226

LOCATION - Location ID: 443255

Location Name: Pathfinder C-18 Number: #2 County: FREMONT

Qtrqr: NWNE Sec: 18 Twp: 20S Range: 69W Meridian: 6

Latitude: 38.313796 Longitude: -105.148180

FACILITY - API Number: 05-043-00 Facility ID: 443256

Facility Name: Magellan Number: #1

Qtrqr: NWNE Sec: 18 Twp: 20S Range: 69W Meridian: 6

Latitude: 38.313796 Longitude: -105.148180

CORRECTIVE ACTIONS:

1 ☒ CA# 67078

Corrective Action: Operator shall install steel ring berms keyed into a synthetic liner around production facilities.

Date: 03/05/2017

Response: CA COMPLETED

Date of Completion: 03/29/2017

Operator
Comment:

A dirt berm was constructed around the productin tank facility on 10/20 & 10/21/16, but continued to wear away with the winter weather. Due to austerity measures, manpower was unavailable to make improvements to berm. Follow up inspection and Feb 1 and Mar 16, 2017 indicated the required berm was to be a steel ring berm keyed into a synthetic liner around the production facilities. Measures were taken to order the containment structure on 3/20/17 and installation was completed on 3/29/17. Tertiary containment was also completed on 3/29/17.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

2 ☒ CA# 67079

Corrective Action: Install or repair required BMPs per Rule 1002.f. Refer to the 1002.f guidance document for further details.

Date: 12/08/2016

Response: CA COMPLETED

Date of Completion: 03/22/2017

Operator Comment: Wattles for stormwater erosion control were ordered up on 1/27/17. Due to austerity measures, manpower was unavailable for immediate response to the required BMPs per Rule 1002.f. BMPs were completed 3/22/17. Erosion wattles were placed around soil stockpiles for stormwater management per Rule 1002.f.

COGCC Decision: Approved pending re-inspection

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Corrective actions completed for Rules 605.a and 1002.f.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Aaron J Goss

Signed: _____

Title: VP/GM Colorado

Date: 5/5/2017 12:08:28 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
401275310	FIR RESOLUTION SUBMITTED
401275314	BMPs, Rule 1002.f
401275315	Secondary containment, Rule 605.a.

Total Attach: 3 Files