

FORM
6Rev
12/05State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401265163

Date Received:

04/24/2017

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120

Contact Name: DOREEN GREEN

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

Phone: (970) 336-3517

Address: P O BOX 173779

Fax:

City: DENVER State: CO Zip: 80217-

Email: DOREEN.GREEN@ANADARKO.COM

For "Intent" 24 hour notice required,

Name: Carlile, Craig

Tel: (970) 629-8279

COGCC contact:

Email: craig.carlile@state.co.us

API Number 05-123-24834-00

Well Name: MCGUCKIN H

Well Number: 32-13

Location: QtrQtr: SWSW Section: 32 Township: 3N Range: 65W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.175844

Longitude: -104.694595

GPS Data:

Date of Measurement: 02/20/2008

PDOP Reading: 3.6

GPS Instrument Operator's Name: Paul Tappy

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 1320

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7293	7306			
NIOBRARA	7100	7116			

Total: 2 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	760	430	760	0	VISU
1ST	7+7/8	4+1/2	11.6	8,040	260	8,040	6,458	CBL
			Stage Tool	5,876	550	5,852	3,164	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7030 with 25 sacks cmt on top. CIPB #2: Depth 4110 with 2 sacks cmt on top.
CIBP #3: Depth 80 with 25 sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 25 sks cmt from 7030 ft. to 6630 ft. Plug Type: CASING Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 400 sacks half in. half out surface casing from 1420 ft. to 710 ft. Plug Tagged: ☒

Set 25 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☒ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: DOREEN GREEN

Title: REGULATORY ANALYST Date: 4/24/2017 Email: DJREGULATORY@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: McCoy, Diane Date: 5/8/2017

CONDITIONS OF APPROVAL, IF ANY: _____

Expiration Date: 11/7/2017

<u>COA Type</u>	<u>Description</u>
	<p>1) Prior to starting plugging operations a bradenhead test shall be performed. If the beginning pressure is greater than 25 psi, or if pressure remains at the conclusion of the test, or if any liquids were present contact COGCC Engineer for sampling requirements. The Form 17 shall be submitted within 10 days of the test.</p> <p>2) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>3) Properly abandon flowlines as per Rule 1103. File electronic Form 42 once abandonment complete.</p> <p>4) Production casing stub plug is also surface casing shoe plug. After pumping stub/shoe plug, shut down and wait on cement at minimum 4 hours; verify gas migration has been eliminated. If evidence of gas migration or pressure remains contact COGCC Engineer for an update to plugging orders. Plug must be tagged at 710' or shallower. Leave at least 100' cement in the wellbore for each plug.</p>

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401265163	FORM 6 INTENT SUBMITTED
401265168	PROPOSED PLUGGING PROCEDURE
401265169	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Public Room	Document verification complete 04/26/17	04/26/2017

Total: 1 comment(s)