

Document Number:
401270629

Date Received:
05/01/2017

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175 Contact Name: Jenifer Hakkarinen

Name of Operator: PDC ENERGY INC Phone: (303) 8605800

Address: 1775 SHERMAN STREET - STE 3000 Fax: _____

City: DENVER State: CO Zip: 80203 Email: Jenifer.Hakkarinen@pdce.com

For "Intent" 24 hour notice required, Name: Pesicka, Conor Tel: (970) 415-0789

COGCC contact: Email: conor.pesicka@state.co.us

API Number 05-123-19909-00

Well Name: J & L FARMS Well Number: 29-34

Location: QtrQtr: SWSE Section: 29 Township: 6N Range: 63W Meridian: 6

County: WELD Federal, Indian or State Lease Number: _____

Field Name: WATTENBERG Field Number: 90750

Notice of Intent to Abandon Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.451970 Longitude: -104.457780

GPS Data:
Date of Measurement: 09/29/2008 PDOP Reading: 1.5 GPS Instrument Operator's Name: Holly L. Tracy

Reason for Abandonment: Dry Production Sub-economic Mechanical Problems
 Other _____

Casing to be pulled: Yes No Estimated Depth: 900

Fish in Hole: Yes No If yes, explain details below

Wellbore has Uncemented Casing leaks: Yes No If yes, explain details below

Details: _____

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6784	6791			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	416	295	416	0	VISU
1ST	7+7/8	4+1/2	10.5	6,935	425	6,935	2,500	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6734 with 2 sacks cmt on top. CIBP #2: Depth 6424 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 375 sks cmt from 950 ft. to 0 ft. Plug Type: STUB PLUG Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged:
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
(Cast Iron Cement Retainer Depth)
Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged:
Set _____ sacks at surface
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: Yes No
Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____
*Wireline Contractor: _____ *Cementing Contractor: _____
Type of Cement and Additives Used: _____
Flowline/Pipeline has been abandoned per Rule 1103 Yes No *ATTACH JOB SUMMARY

Technical Detail/Comments:

J&L Farms 29-34 (05-123-19909)/Plugging Procedure (Intent)
Producing Formation: Codell 6784'-6791'
TD: 6966' PBD: 6897'
Surface Casing: 8 5/8" 24# @ 416' w/ 295 sxs.
Production Casing: 4 1/2" 10.5 & 11.6# @ 6935' w/ 425 sks cmt. (TOC at 2500' - CBL)

Tubing: 2 3/8" tubing set at 6763' (4/24/2000)

Proposed Procedure:

1. MIRU RU pulling unit. Pull tubing.
2. RU wireline company.
3. TIH with CIBP. Set BP at 6734'. Top with 2 sxs 15.8#/gal CI G cement.
4. TIH with CIBP. Set BP at 6424'. Top with 2 sxs 15.8#/gal CI G cement.
5. TIH with casing cutter. Cut 4 1/2" casing at 900'. (the deepest water well in area is 600'.) Pull cut casing.
6. TIH with tubing to 950'. Mix and pump 375 sxs 15.8#/gal CI G cement down tubing. Cement should circulate to surface.
7. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jenifer Hakkarinen
Title: Reg TEch Date: 5/1/2017 Email: Jenifer.Hakkarinen@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date: 5/8/2017

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 11/7/2017

COA Type

Description

	1)Submit Form 42 electronically to COGCC 48 hours prior to MIRU. 2)Properly abandon flowlines. Once flowlines are properly abandoned, file electronic form 42. 3)For 950' plug: pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours and tag plug – top of plug must be not deeper than 366' and provide minimum 10 sx plug at the surface. Leave at least 100' of cement in the wellbore for each plug.
--	--

Attachment Check List

Att Doc Num

Name

401270629	FORM 6 INTENT SUBMITTED
401270630	WELLBORE DIAGRAM
401270631	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

User Group

Comment

Comment Date

Public Room	Document verification complete 05/03/17	05/03/2017
-------------	---	------------

Total: 1 comment(s)