



# Partner Summary Report - Costs Included

Date: 3/13/2017

Report #: 3

Well Name: MOSER 34-05G

DOL:

Spud Date: 11/5/1992

Well Name MOSER 34-05G	Operator NOBLE ENERGY, INC.	API 05-123-16276	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,130.9
Spud Date 11/5/1992		TD Date		Rig Release Date 11/9/1992		First Production Date 12/14/1992
Rig Name LEED ENERGY SERVICES CORP.				Rig Number 719		

Job: OTHER , Job Start Date: 3/9/2017 06:00

Objective WBI WORK FOR UPCOMING DP501	Target Formation	Target Depth (ftKB)
Report Start Date 3/13/2017 06:00	Report End Date 3/13/2017 14:00	Operations Summary MON:CREW TO LOC.HELD SAFETY MEETING.IWP-TBG-0# CSG-0# SURF-CSG-0#.POOH L/D 48JT'S 2 3/8" 4.7# J55 TBG.S/B 136 JT'S.ROUND TRIP TBG.NPT ON LOC 60 BBL'S 2% KCL BIO H20 RIH #2 RBP 137 JT'S 2 3/8" 4.73 J-55 TBG.SET RBP 4346.67' KB (71.33' ABOVE SUSSEX SQUEEZE) PULL TESTED 5K 10K 15K TWICE.RELEASED ON-OFF TOOL L/D 1 JT.EST CIRC RETURNS RUNNING CLEAN 20 MIN.PRESSURED ANNULAR 1500PSI 15 MIN TEST NO LOSS GOOD TEST.POOH L/D 10 JT'S PUMPED 2 SACS SAND TOP PLUG CHASED 10 BBL'S 2% KCL BIO H20.POOH L/D 10JT'S MORE.TOTAL ON SILLS 123 JT'S.RIH TBG MANDREL LAND WELL 116 JT'S 3687.66' KB. N/D DUAL SPOOL 5K BOP RACKED.DRAIN PUMP LINES.N/U TOP FLANGE (NEW) MASTER VALVE.CHANGED OUT 5K BALONS EXTRA HEAVY DUTY NIPPLES-SURF EXTRA HEAVY DUTY 90 DEGREE ELBOW EXTRA HEAVY DUTY NIPPLE.REMOVED LOTO.TRANS 86BBL'S 2% KCL BIO H20 TO HSR HENLEY 9-33.RDMO.COMPLETED HAND OVER JAY ANDERSON JOHN PAYNE'S LEAD.CLEARED CLEARED.