



Partner Summary Report - Costs Included

Date: 3/15/2017

Report #: 1

Well Name: HSR-KARRE 9-15

DOL:

Spud Date: 7/11/2001

Well Name HSR-KARRE 9-15	Operator NOBLE ENERGY, INC.	API 05-123-20455	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,040.0
-----------------------------	-----------------------------------	---------------------	-----------------------	----------------------------	------------------------------	--

Spud Date 7/11/2001	TD Date 9/24/2001	Rig Release Date 9/24/2001	First Production Date 10/5/2001
Rig Name RANGER ENERGY SERVICES		Rig Number 5	

--

Report Start Date 3/15/2017 06:00	Report End Date 3/15/2017 18:00	Operations Summary MIRU WITH WORK OVER RIG / TANK & PUMP. IWP: TBG: 700#, CSG : 700#, S/CSG 0#. CONDUCT SAFETY MEETING. BLED WELL PRESSURE DOWN TO WORK TANK. CONTROLLED WELL WITH 2% KCL WATER. ND 5K WELL HEAD. NU 5K BOP. TIH WITH 4 JT'S AND TAGGED FILL AT 7040' KB. THAT'S 75' OF RAT HOLE. TOOH & LAY DOWN ON SILLS WITH 16 JT'S OF 2-3/8" 4.7# J-55 TBG. TALLY OUT OF HOLE & STAND BACK WITH 208 JT'S OF 2-3/8" 4.7# J-55 TBG WITH SN/NC. TIH WITH STS 4-1/2" 11.6# WLTC + 2-3/8" X/N PROFILE NIPPLE + 209 JT'S OF 2-3/8" 4.7# J-55 TBG. SET RBP AT 6580' KB. TOOH &
--------------------------------------	------------------------------------	---

--