

FORM

21

Rev  
08/14

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401282650

Date Received:

## MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 8960	Contact Name: Bryan Brown	Pressure Chart		
Name of Operator: BONANZA CREEK ENERGY OPERATING COMPANY LLC	Phone: (720) 440-6100	Cement Bond Log		
Address: 410 17TH STREET SUITE #1400		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: bbrown@bonanzacrk.com		Temperature Survey		
API Number: 05-123-34981 OGCC Facility ID Number: 427420		Inspection Number		
Well/Facility Name: Wetco Farms Well/Facility Number: H-4				
Location QtrQtr: NENW Section: 4 Township: 4N Range: 63W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

**Test Type:**☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
	6642-6907	

**Tubing Casing/Annulus Test**

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

**Casing Test**

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

6607

**Test Data (Use -1 for a vacuum)**

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
05-01-2017	SHUT -IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
0	520	515	0	0

Test Witnessed by State Representative?



OGCC Field Representative

Peterson, Tom

**OPERATOR COMMENTS:**

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Jessica Azzolina

Title: Engineering Tech

Email: jazzolina@bonanzacrk.com

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Date: \_\_\_\_\_

**CONDITIONS OF APPROVAL, IF ANY:**

**Attachment Check List**

<b><u>Att Doc Num</u></b>	<b><u>Name</u></b>
401282651	FORM 21 ORIGINAL

Total Attach: 1 Files

**General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
		Stamp Upon Approval

Total: 0 comment(s)