

HALLIBURTON

iCem[®] Service

URSA RESOURCES GROUP II LLC

For: Hans Wychgram

Date: Saturday, January 14, 2017

B&V 23B-07-07-95 Surface PJR

API# 05-045-22708-00

Sincerely,

Grand Junction Cement Engineering

2.0 Real-Time Job Summary

2.1 Job Event Log

| Type | Seq. No. | Graph Label | Date | Time | Source | DH Density (ppg) | Comb Pump Rate (bbl/min) | PS Pump Press (psi) | Pump Stg Tot (bbl) | Comments |
|-------|----------|---------------------------------------|-----------|----------|--------|---------------------|-----------------------------|------------------------|-----------------------|---|
| Event | 1 | Call Out | 1/13/2017 | 19:00:00 | USER | | | | | ELITE #8 |
| Event | 2 | Pre-Convoy Safety Meeting | 1/13/2017 | 22:00:00 | USER | | | | | ALL HES EMPLOYEES |
| Event | 3 | Arrive At Loc | 1/13/2017 | 23:00:00 | USER | | | | | ARRIVED ON LOCATION 2 HOURS EARLY RIG RUNNING CASING UPON HES ARRIVAL |
| Event | 4 | Meet With Company Rep | 1/13/2017 | 23:05:00 | USER | | | | | COMPANY REP OFFERED SDS WATER TEST TEMP: 68 PH: 7 CHLORIDES:0 |
| Event | 5 | Assessment Of Location Safety Meeting | 1/13/2017 | 23:30:00 | USER | | | | | ALL HES EMPLOYEES |
| Event | 6 | Pre-Rig Up Safety Meeting | 1/13/2017 | 23:45:00 | USER | | | | | ALL HES EMPLOYEES |
| Event | 7 | Rig-Up Equipment | 1/14/2017 | 00:00:00 | USER | | | | | 1 HT-400 PUMP TRUCK (ELITE #8) 1 FREUHAUF 1 SILO 1 F-550 PICKUP |
| Event | 8 | Pre-Job Safety Meeting | 1/14/2017 | 00:30:00 | USER | | | | | ALL HES EMPLOYEES AND RIG CREW RIG CIRCULATED FOR 30 MIN PRIOR TO THE JOB @ 380 GPM @ 120 PSI |
| Event | 9 | Start Job | 1/14/2017 | 01:08:00 | USER | | | | | TD:1800 TP: 1788 SJ: 45 CSG: 8 5/8 32# J-55 OH: 12 1/4 16" CONDUCTOR @ 77' MUD WT: 10.0 PPG |
| Event | 10 | Prime Lines | 1/14/2017 | 01:09:48 | COM5 | 8.33 | 2.0 | 82 | 2.0 | PRIME LINES WITH 2 BBLS FRESH WATER |
| Event | 11 | Test Lines | 1/14/2017 | 01:11:51 | COM5 | 8.33 | 0.0 | 4652 | 2.0 | PRESSURE TEST OK |
| Event | 12 | Pump Fresh Water Spacer | 1/14/2017 | 01:16:20 | COM5 | 8.33 | 4.0 | 200 | 20 | PUMP 20 BBL FRESH WATER SPACER |

| | | | | | | | | | | |
|-------|----|-----------------------------|-----------|----------|------|------|-----|-----|-------|--|
| Event | 13 | Pump Lead Cement | 1/14/2017 | 01:25:55 | COM5 | 12.3 | 8.0 | 400 | 119.6 | 273 SKS 12.3 PPG 2.46 YIELD 14.17 GAL/SK LEAD CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES |
| Event | 14 | Pump Tail Cement | 1/14/2017 | 01:41:37 | COM5 | 12.8 | 8.0 | 310 | 46.6 | 120 SKS 12.8 PPG 2.18 YIELD 12.11 GAL/SK TAIL CEMENT WEIGHT VERIFIED VIA PRESSURIZED MUD SCALES |
| Event | 15 | Shutdown | 1/14/2017 | 01:48:32 | USER | | | | | SHUTDOWN TO DROP TOP PLUG |
| Event | 16 | Drop Top Plug | 1/14/2017 | 01:51:11 | COM5 | | | | | PLUG AWAY NO PROBLEMS, WASHED UP ON TOP OF THE PLUG AS PER COMPANY REP |
| Event | 17 | Pump Displacement | 1/14/2017 | 01:53:44 | COM5 | 8.33 | 8.0 | 650 | 106.1 | FRESH WATER DISPLACEMENT |
| Event | 18 | Slow Rate | 1/14/2017 | 02:09:48 | USER | 8.33 | 2.0 | 435 | 96 | SLOW RATE TO BUMP PLUG |
| Event | 19 | Bump Plug | 1/14/2017 | 02:15:07 | COM5 | 8.33 | 2.0 | 930 | 106.1 | PSI BEFORE BUMPING PLUG @ 435 BUMPED PLUG UP TO 930 PSI |
| Event | 20 | Check Floats | 1/14/2017 | 02:17:33 | COM5 | | | | | FLOATS HELD 1/2 BBL BACK TO DISPLACEMENT TANKS |
| Event | 21 | End Job | 1/14/2017 | 02:20:02 | COM5 | | | | | GOOD RETURNS THROUGHOUT JOB 26 BBLS OF CEMENT TO SURFACE RIG USED 40#S OF SUGAR PIPE STATIC THROUGHOUT JOB |
| Event | 22 | Pre-Rig Down Safety Meeting | 1/14/2017 | 02:30:00 | USER | | | | | ALL HES EMPLOYEES |
| Event | 23 | Rig-Down Equipment | 1/14/2017 | 02:45:00 | USER | | | | | |
| Event | 24 | Pre-Convoy Safety Meeting | 1/14/2017 | 03:45:00 | USER | | | | | ALL HES EMPLOYEES |
| Event | 25 | Crew Leave Location | 1/14/2017 | 04:00:00 | USER | | | | | THANK YOU FOR USING HALLIBURTON CEMENT, DUSTIN SMITH AND CREW |