

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

05/08/2017

Submitted Date:

05/08/2017

Document Number:

674703906**FIELD INSPECTION FORM**Loc ID 324181 Inspector Name: LONGWORTH, MIKE On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**OGCC Operator Number: 96850Name of Operator: TEP ROCKY MOUNTAIN LLCAddress: PO BOX 370City: PARACHUTE State: CO Zip: 81635**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**3 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Inspection, Terra TEP	970-263-2760	COGCCInspectionReports@terraep.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
261854	WELL	SI	12/31/2014	GW	045-07991	AMERICAN SODA GM 256-2	PA

**General Comment:**[Form 42 START OF PLUGGING OPERATIONS \[#401271919\]](#) [Form06 #401266781](#)

**Location****Lease Road:**

Type	Access		
comment:			
Corrective Action	L	Date:	

Overall Good: ☒**Signs/Marker:**

Type	DRILLING/RECOMP		
Comment:			
Corrective Action:		Date:	

**Emergency Contact Number:**

Comment:		
Corrective Action:		Date: _____

**Good Housekeeping:**

Type	TRASH		
Comment:			
Corrective Action:		Date:	

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**Facility ID: 261854 Type: WELL API Number: 045-07991 Status: SI Insp. Status: PA**Cement**Cement Contractor

Contractor Name: \_\_\_\_\_

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 1400'Cement Volume (sx): 55

Good Return During Job: \_\_\_\_\_

Cement Type: GComment: Tagged prrevious plug at 2031' shot 4 holes at 1400' ran in tubing in at 1427' pumped 11 bbls of 15.8 cement.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**Comment: Monument Well Serice rig 20

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401279170	INSPECTION SUBMITTED	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143439">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143439</a>
674703907	Plug and abandon operation GM256-2	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143432">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143432</a>