

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

05/09/2017

Submitted Date:

05/10/2017

Document Number:

674703916**FIELD INSPECTION FORM**
 Loc ID 324181 Inspector Name: LONGWORTH, MIKE On-Site Inspection ☐ 2A Doc Num: _____
Operator Information:OGCC Operator Number: 96850Name of Operator: TEP ROCKY MOUNTAIN LLCAddress: PO BOX 370City: PARACHUTE State: CO Zip: 81635**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:4 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Inspection, Terra TEP	970-263-2760	COGCCInspectionReports@terraep.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
261854	WELL	SI	12/31/2014	GW	045-07991	AMERICAN SODA GM 256-2	PA

General Comment:

Form 42 START OF PLUGGING OPERATIONS [#401271919] Form 06 #401266781

Location**Lease Road:**

Type	Access		
comment:			
Corrective Action	L	Date:	

Overall Good: ☒**Signs/Marker:**

Type	DRILLING/RECOMP		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:

Comment:	970-285-9377	Date:	
Corrective Action:			

Good Housekeeping:

Type	TRASH		
Comment:			
Corrective Action:		Date:	

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected FacilitiesFacility ID: 261854 Type: WELL API Number: 045-07991 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: Halliburton

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 712'Cement Volume (sx): 50 sksGood Return During Job: YESCement Type: Class GComment: Tagged cement at 723', shot 4 holes at 712', unable to brake circulation, shot 4 additional holes at 712', set balance plug 718' 10.2 bbls of 15.8 lb cement

Corrective Action: _____

Date: _____

WorkoverComment: Monument Well Service rig 20

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Compaction	Pass					
		Gravel	Pass			
Seeding	Pass					
		Culverts	Pass			
		Compaction	Pass			
		Ditches	Pass			

Comment: Corrective Action: Date: **Pits:** ☒ NO SURFACE INDICATION OF PIT**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401279174	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143443
674703917	Location photo P&A job	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4143436