

Click here to reset the form

FORM 21 Rev 9/14

State of Colorado Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

FOR OGCC USE ONLY

Document Number:

Date Received:

MECHANICAL INTEGRITY TEST

- 1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative.
3. For production wells, test pressures must be at minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment Checklist

OGCC Operator Number: 17180
Name of Operator: CITATION OIL & GAS CORP.
Address: 14077 CUTTEN RD
City: HOUSTON State: TX Zip: 77269
API Number: 05-017-06739 OGCC Facility ID Number: 207804
Well/Facility Name: Arapahoe Unit Well/Facility Number: 128 (34-25)
Location QtrQtr: SW/SE Section: 25 Township: 14S Range: 42W Meridian: 6 PM
Contact Name and Telephone: Herschel Kennedy
No: (719) 340-1150
Email: hkennedy@cogc.com

Table with columns for Oper and OGCC, and rows for Pressure Chart, Cement Bond Log, Tracer Survey, Temperature Survey, and Inspection Number.

SHUT-IN PRODUCTION WELL [] INJECTION WELL [x]
Test Type:
[] Test to Maintain SI/TA status [] 5- year UIC [] Reset Packer
[x] Verification of Repairs [] Annual UIC Test
Describe Repairs or Other Well Activities: repair tubing leak, replaced 12 jts tubing

Last MIT Date: 03/16/2016

Wellbore Data at Time of Test

Injection/Producing Zone(s): MRRW
Perforated Interval: 5107-24
Open Hole Interval: N/A

Casing Test
Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth: NA

Tubing Casing/Annulus Test

Tubing Size: 2 3/8"
Tubing Depth: 5052'
Top Packer Depth: 5052'
Multiple Packers? [] Yes [x] No

Test Data

Table with columns: Test Date (05/18/2017), Well Status During Test (SI), Casing Pressure Before Test (0 PSI), Initial Tubing Pressure (0 PSI), Final Tubing Pressure (0 PSI), Casing Pressure Start Test (710 PSI), Casing Pressure - 5 Min. (710 PSI), Casing Pressure - 10 Min. (710 PSI), Casing Pressure Final Test (710 PSI), Pressure Loss or Gain During Test (0 PSI)

Test Witnessed by State Representative? [x] Yes [] No
OGCC Field Representative (Print Name): Brian Welch

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Herschel Kennedy
Signed: [Signature] Title: Sr. Production Foreman Date: 05/18/2017
OGCC Approval: [Signature] Title: Field Inspector Date: 05/18/2017

Conditions of Approval, if any: Form 42 # 401285045
Insp Doc # 679902555