

Linn Energy

May 22, 2017

Chevron L04 696 Dump Line Failure

Plan for Remediation

The L04 excavation is clean, all samples pulled from the bottom and walls of the excavated area pass the 910-1 standards. Copies of all lab analysis reports are attached.

The spoils from this excavation are split into 3 different pile:

- the North and Middle piles failed to meet 910-1 standards
- the South pile met 910-1 standards.
- Berry will completely remove the North, and Middle piles, taking the material to RNI Piceance Disposal facility, estimated 80 YDS.
- The landowner, (Chevron) has given approval to replace that contaminated material with clean GARCO Road and Bridge material that is stockpiled on CR215.

See below for requested dump line integrity testing data.

**CHEVRON L4 QUARTERLY DUMPLINE TESTING, all lines teased @ 150 psi**

**Feb-16**

L4 PAD **PASS**

**May-16**

L4 PAD **PASS**

**Aug-16**

L4 PAD **PASS**

**Dec-16**

L4 PAD **PASS**

**Feb-17**

L4 PAD **PASS**

**3/3/2017**

L4 PAD **FAIL**

A copy of this quarterly pipeline integrity test data will be emailed to Mark Schlagenhauf