

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

05/19/2017

Submitted Date:

05/24/2017

Document Number:

680301967

FIELD INSPECTION FORM

Loc ID 313929 Inspector Name: SCHURE, KYM On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 10548
Name of Operator: HRM RESOURCES II LLC
Address: 410 17TH STREET #1600
City: DENVER State: CO Zip: 80202

Findings:

- 9 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

Contact Information:

Contact Name	Phone	Email	Comment
Pape, Terry	970-768-5700	tpape@hrmres.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
227281	WELL	PR	03/29/2010	OW	087-08024	JANET 2	PA

General Comment:

[P&A FIR](#) [Day \(3\)](#) [NO problems indicated](#)

Location

Lease Road:			
Type	Access		
comment:	Satisfactory - Maintain lease road		
Corrective ActionL			Date:

Overall Good:

Signs/Marker:			
Type	WELLHEAD		
Comment:	Satisfactory		
Corrective Action:			Date:

Emergency Contact Number:			
Comment:	Satisfactory		
Corrective Action:			Date: _____

Overall Good:

Spills:				
Type	Area	Volume		

In Containment: No

Comment: _____

Multiple Spills and Releases?

Equipment:			corrective date
Type: Other	# 0		
Comment:	Equipment remain on-site. Remove all equipment after P&A completed.		
Corrective Action:			Date:

Venting:			
Yes/No			
Comment:			
Corrective Action:			Date:

Flaring:			
Type			
Comment:			
Corrective Action:			Date:

Inspected Facilities

Facility ID: 227281 Type: WELL API Number: 087-08024 Status: PR Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Ranger

Contractor Phone: 713-935-8900

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): 2+21+80

Good Return During Job: YES

Plugging Operations

Depth Plugs(feet range): 4938,4195-3923,220

Cement Volume (sx): 2+21+80

Good Return During Job: YES

Cement Type: 15.8#

Comment: TIH w/TBG @ 4195', circ. pump (21) sks cement CSG displacing w/ (15) bbls. water, TOC @ 3923', LD TBG, circ. CSG thru perms @ 220' up annulus, pump (80) sks cement to surface. SWI, PU & secure locion for night. NO problems indicated.

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	In Process	Other	In Process			

Comment: [Continue stormwater erosion BMP's until final reclamation is approved.](#)

Corrective Action:

Date: _____

Pits: NO SURFACE INDICATION OF PIT

COGCC Comments

Comment	User	Date
P&A in process Day (3) NO problems indicated	schureky	05/24/2017