



Partner Summary Report

Date: 4/19/2017

Report #: 2

Well Name: WEBSTER B06-01

DOL:

Spud Date: 3/17/1988

Well Header

Well Name WEBSTER B06-01	API 05-123-13852	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 6,970.0		
Spud Date 3/17/1988	TD Date 3/22/1988	Rig Release Date		First Gas Sales			
Actual Latitude (°) 40.43342788	Actual Longitude (°) -104.58726165	Quarter 3 NE	Quarter 4 NE	Section 6	Township 5	Township N/S Dir N	Range E/W Dir W

Report Start Date 4/18/2017 06:00	Report End Date 4/19/2017 16:00	Operations Summary IWP-0 SCP-0 GO OVER JSA. DO DAILY RIG INSPECTION. RU CASED HOLE SOLUTIONS. GO OVER JOB. RIH AND SET A CIBP AT 6550' TIE IN TO CBL DATED 4-4-88. DUMP BAIL 2 SKS OF CEMENT ON THE CIBP. LOAD THE CASING. PRESSURE TEST TO 500 PSI DUE TO A CASING PATCH. HOLD FOR 15 MIN WITH NO LEAK OFF. BLEED OFF THE PRESSURE. ND THE BOP. TAKE OFF THE 3K WELL HEAD. NU THE 5K WELL HEAD. NU THE BOP. RETEST TO 500 PSI TO MAKE SURE THE WELL HEAD IS NOT LEAKING. TEST GOOD. RIH WITH 202 JTS OF 2-3/8" 4.7# J-55 EUE. PLACE A XN NIPPLE WITH A NOTCHED COLLAR ON BOTTOM. ND THE BOP. LAND THE TUBING AT 6209' KB. INSTALL THE 5K MASTER VALVE. SHUT THE WELL. HANG THE WBI SHUT IN SIGN ON THE WELL. RD. MO.
--------------------------------------	------------------------------------	--