



Partner Summary Report

Date: 4/18/2017

Report #: 2

Well Name: DPG F12-27X

DOL:

Spud Date: 12/26/2008

Well Header

Well Name DPG F12-27X	API 05-123-29785	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,022.2		
Spud Date 12/26/2008	TD Date 12/30/2008	Rig Release Date 12/31/2008	First Gas Sales				
Actual Latitude (°) 40.42023958	Actual Longitude (°) -104.60617054	Quarter 3 NE	Quarter 4 NE	Section 12	Township 5	Township N/S Dir N	Range E/W Dir W

Report Start Date
4/18/2017 06:00

Report End Date
4/18/2017 14:00

Operations Summary
CREW TO LOCATION. HELD A SAFETY MEETING. COMPLETED DAILY INSPECTIONS. IWP = 50#. HOOKED UP CIRC EQUIP & BLEED PRESSURE OFF TO WORK TANK. UNSECURED WELL. HELD A SAFETY MEETING W/ CASSED HOLE SOLUTIONS. R/U W/L. RIH W/ 4 1/2" CIBP & SET @ 6553'. OOH W/ SETTING TOOL. P/U & RIH W/ DUMP BAILER & BAILED 2 SXS OF 15.8# G-NEAT CEMENT FROM 6553' TO 6527'. OOH W/ BAILER. R/D W/L. R/D TONGS & W/F. N/D BOP, 3K FLANGE & 3K WELL HEAD. N/U 5K FLANGE STYLE WELL HEAD, NEW 6" NIPPLES & 5K BALONS. N/U BOP. R/U W/F & TONGS. TIH W/ 12 JTS OF 2 3/8" TBG. POOH L/D 12 JTS OF TBG ON GROUND. TIH W/ 2 3/8" N/C, X/N NIPPLE & 202 JTS OF 2 3/8" 4.7# J-55 TBG. LOADED WELL W/ H2O. PRESSURE TEST CIBP, CEMENT & CSG TO 1000# FOR 15 MINS. GOOD TEST NO PRESSURE LOSS. RELEASED PRESSURE. N/U TBG MANDREL & LANDED TBG @ 6212.69' KB, 314' ABOVE TOC. N/D BOP. N/U TOP 5K FLANGE & NEW MASTER VALVE. SECURED WELL. RACKED PUMP & TANK. RDMOL.