

FLOW LINE TEST REPORT

Van Schaack CTB

Well Name/Number	Test Date	Line Type	RTest?	Test Time		Pressure		Method	Pass	Fail	Reason for failure	Testor
HSR-Van Schaack 2-11	5/5/2017	FL	no	Start	9:00	Start	255	WH	X			ZD
				End	10:00	End	255					
Remarks:												
HSR-Van Schaack 8-11	5/5/2017	FL	no	Start	9:00	Start	250	WH	X			ZD
				End	10:00	End	250					
Remarks:												
2-11 Well to Sep/ Supply	5/5/2017	Supply Line	no	Start	9:00	Start	100	WH	X			ZD
				End	10:00	End	100					
Remarks: 1 in line runs from well to seperator												
8-11 Well to Sep/ Supply	5/5/2017	Supply Line	no	Start	9:00	Start	95	WH	X			ZD
				End	10:00	End	95					
Remarks: 1 in line runs from well to seperator												
Sales Line	5/5/2017	Sales Line	no	Start	9:00	Start	100	WH	X			ZD
				End	10:00	End	100					
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												
				Start		Start						
				End		End						
Remarks:												

Line Types: **Flowline** (WH to sep), **Sales** (gas-sep to GSM), **Dump** (oil/wtr-sep to tnks), **Process** (mulit-well pads), **Non-Site** (line bet well to off-site facility)

Rtest?: Is this a retest, enter Yes or No.

Recommended test time is a minimum of 15 minutes after pressure has stabilized. Enter start time and end time of test.

Method: May be tested with wellhead fluids or hydro-tested. Enter either **WH** or **hydro**.