

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

06/01/2017

Submitted Date:

06/05/2017

Document Number:

680301981

FIELD INSPECTION FORM

Loc ID 313907 Inspector Name: SCHURE, KYM On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 53790
Name of Operator: MARKUS PRODUCTION, INC
Address: 39 FAIRWAY LANE
City: LITTLETON State: CO Zip: 80123

Findings:

- 8 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

Contact Information:

Contact Name	Phone	Email	Comment
Brown, Mark	(720) 350-8858	mark@markusproduction.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
227089	WELL	PR	03/26/2014	OW	087-07832	WELKER 43-30	PA

General Comment:

P&A COMPLETE & SATISFACTORY [Begin reclamation process](#)

Location

Lease Road:			
Type	Access		
comment:	P&A Satisfactory Begin reclamation process		
Corrective ActionL		Date:	

Overall Good:

Signs/Marker:			
Type	WELLHEAD		
Comment:	Satisfactory		
Corrective Action:		Date:	

Emergency Contact Number:			
Comment:	Satisfactory		
Corrective Action:		Date:	_____

Overall Good:

Spills:			
Type	Area	Volume	

In Containment: No

Comment: _____

Multiple Spills and Releases?

Equipment:			corrective date
Type: Other	# 0		
Comment:	Remove all equipment. Begin reclamation process until final reclamation is approved from COGCC		
Corrective Action:		Date:	

Venting:			
Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:			
Type			
Comment:			
Corrective Action:		Date:	

Inspected Facilities

Facility ID: 227089 Type: WELL API Number: 087-07832 Status: PR Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Bohler Well Service

Contractor Phone: 970-522-3078

Surface Casing

Cement Volume (sx): 140+10

Circulate to Surface: YES

Cement Fall Back:

Top Job, 1" Volume: YES

Intermediate Casing

Cement Volume (sxs):

Good Return During Job:

Production Casing

Cement Volume (sx): 5+25+50

Good Return During Job: YES

Plugging Operations

Depth Plugs(feet range): 6348,5500,1380,258

Cement Volume (sx): 5+25+50+140+10

Good Return During Job: YES

Cement Type: G

Comment: P&A COMPLETE SATISFACTORY Well pipe has been cut off @ (7') below grade, welded cap w/logistics/info., backfilled and smoothed out surface. NO problems indicated.

Corrective Action:

Date:

Reclamation - Storm Water - Pit

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Other	In Process	Other	In Process			

Comment: [Continue stormwater erosion management BMP's until final reclamation is approved from COGCC](#)

Corrective Action:

Date: _____

Pits: NO SURFACE INDICATION OF PIT

COGCC Comments

Comment	User	Date
P&A COMPLETED SATISFACTORY - Begin reclamation process, notify COGCC Reclamation Group and COGCC Environmental Group for directives and approvals.	schureky	06/05/2017

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401300210	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4162633