

Date: 5/22/17 –5/23/17

Operator: Noble Energy Inc.

Well Name: Firestien 30-44

Legal Location: SESE Sec. 30 T6N R66W

API # 123-26675-00

Job Log

Weld County



5/22/17: MI RU, check psi: 700/700/0 psi, pressure test pump's lines, function test BOPs, blow pressure down, roll the well with 130 BBLs of fresh water, ND WH, NU BOPs, RU work floor, TOOH, tally and stand back 226 JTS and lay down the rest on float, TIH with CIBP, 226 JTS and 1-10' sub, set plug @6990', got off plug, SWI.

5/23/17: Check psi: 300/250/0 psi, roll the hole to get gas out, pressure test plug to 1000 psi, held good, pumped 40sxs balance plug (6990'-6458'), lay down 84 JTS (EOT@4396'), pumped 50sxs (4396'-3704'), lay down 61 JTS to pump 40sxs plug (2500'-1968'), lay down 62 JTS (EOT@612') pumped CMT to surface, lay down TBG, ND BOPs, top off well with CMT (56sxs top plug), SWI, RD MO.

All cement is 15.8 # Class "G" neat cement