



Partner Summary Report

Date: 4/20/2017

Report #: 2

Well Name: BUXMAN 28-12

DOL:

Spud Date: 12/16/2008

Well Header

Well Name BUXMAN 28-12	API 05-123-25736	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,233.0		
Spud Date 12/16/2008	TD Date 12/19/2008	Rig Release Date 12/20/2008	First Gas Sales				
Actual Latitude (°) 40.46482345	Actual Longitude (°) -104.78035488	Quarter 3 NW	Quarter 4 NE	Section 28	Township 6	Township N/S Dir N	Range E/W Dir W

Report Start Date 4/20/2017 06:00	Report End Date 4/20/2017 17:00	Operations Summary IWP-80 SCP-0 GO OVER JSA. DO DAILY RIG INSPECTION. BLOW THE WELL DOWN. RU CASED HOLE SOLUTIONS. GO OVER JOB. RIH AND SET A CIBP AT 6764' TIE IN TO CBL DATED 2-17-09. DUMP BAIL 2 SKS OF CEMENT ON THE CIBP. LOAD THE CASING. PRESSURE TEST TO 1500PSI. HOLD FOR 15 MIN WITH NO LEAK OFF. BLEED OFF THE PRESSURE. ND THE BOP. TAKE OFF THE 3K WELL HEAD. NU THE 5K WELL HEAD. NU THE BOP. . RIH WITH 198 JTS OF 2-3/8" 4.7# J-55 EUE. PLACE A XN NIPPLE WITH A NOTCHED COLLAR ON BOTTOM. ND THE BOP. LAND THE TUBING AT 6462' KB. INSTALL THE 5K MASTER VALVE. RETEST TO 500 PSI TO MAKE SURE THE WELL HEAD IS NOT LEAKING. TEST GOOD SHUT THE WELL . HANG THE WBI SHUT IN SIGN ON THE WELL. RD. MO.
--------------------------------------	------------------------------------	--