



## Partner Summary Report

Date: 4/20/2017

Report #: 6

Well Name: TRE-MAT 23-12

DOL:

Spud Date: 5/16/2006

### Well Header

Well Name TRE-MAT 23-12	API 05-123-23552	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (mKB) ORIGINAL HOLE - 7,310.0		
Spud Date 5/16/2006	TD Date 5/21/2006	Rig Release Date 5/22/2006	First Gas Sales				
Actual Latitude (°) 40.47734000	Actual Longitude (°) -104.85853000	Quarter 3 NW	Quarter 4 NE	Section 23	Township 6	Township N/S Dir N	Range E/W Dir W

Report Start Date  
4/20/2017 06:00

Report End Date  
4/20/2017 18:00

#### Operations Summary

CREW TO LOCATION. IWP 0/0/0. VERIFY DAILY INSPECTION. TEST RIG BRAKES & INSPECT ELEVATORS. OPEN WELL TO WORK TANK. POOH TALLY TO DERRICK W/ 196 JTS 2 3/8" TBG. POOH LD ON FLOAT W/ 11 JTS INCLUDING 1 JT CUT TBG. MIRU IPS WIRELINE. HOLD SFTY MTG. RIH W/ CIBP & SETTING TOOL FOR 4.5" 11.6# CSG. TAG SAND BRIDGE @ 6608', PU & WORK THROUGH BRIDGE. TAG @ 6896' PU & SET CIBP. PU WATCHING WEIGHT INDICATOR & CCL METER TO VERIFY SHEAR. POOH W/ SETTING TOOL. RIH W/ DUMP BAILER LOADED W/ 2SX CMT SLURRY. TAG CIBP DUMPING CMT, POOH W/ DUMP BAILER & RDMO IPS. MIRU CORE TECH. HOLD SFTY MTG. RIH W/ VES GYRO TOOL & RUN SURVEY FROM 6801'-SURFACE. RDMO CORE TECH WIRELINE. ND BOPS. ND 3K WH. NU 5K WH. NU & FUNCTION TEST BOPS. LOAD CSG & PRESSURE TEST CIBP/CSG/WH TO 1500PSI. HOLD FOR 15MIN. GOOD TEST. BLEED OFF. RIH W/ NC, XN PROFILE NIPPLE & 196 JTS 2 3/8: TBG FROM DERRICK. NU TBG MANDREL & LAND IN WH. ND BOPS. NU UPPER 5K WH FLANGE. NU MASTER VALVE. SHUT WELL IN. DRAIN PUMP & LINES. CLEAN LOCATION. CREW TO YARD.

CIBP SET ON FISH TOP @ 6696' W/ 2SX CMT.