



### Scope of Work:

BMPs were repaired on the SE and North side of location. New waddles were installed and diversion ditch was regraded to prevent sediment from leaving location during storm events

