

Customer/Agent



Daily Work Ticket

Report #

<b>Customer Name</b> PDC Energy		<b>Customer AFE #</b>		<b>Date:</b> 5/23/2017	
<b>Mailing Address</b>	<b>City</b>	<b>State</b> CO	<b>Zip</b>	<b>County</b> Weld	
<b>Field</b>	<b>Lease</b>	<b>Well</b> State 5519 21-8		<b>Order #</b>	
<b>Work Description</b>	<b>Workover</b> <input type="checkbox"/>	<b>Rod</b> <input type="checkbox"/>	<b>Rod &amp; Tubing</b> <input type="checkbox"/>	<b>Re-entry</b> <input type="checkbox"/>	
	<b>Swabbing</b> <input type="checkbox"/>	<b>Tubing</b> <input type="checkbox"/>	<b>Completion</b> <input type="checkbox"/>	<b>P &amp; A</b> <input checked="" type="checkbox"/>	

Description	Qty.	Rate Hr/Day/Ea	Total	Workover Equipment	Qty.	Rate Hr/Day/Ea	Total
Rig & Crew	12.00 @			BOP	1.00 @		
Extra Labor	13.00 @			Pump	1.00 @		
Rig Fuel	@			Tank	1.00 @		
Pump Fuel	@			Base Beam	1.00 @		
Cementing Services	@			Pipe Handler	@		
Extra Cement - Cementing Services	@			Loader	@		
P & A Bidded Cost	@			Pipe Racks	@		
				Power Swivel	@		
				JU/Washington H	@		
				Rod/TBG Tongs	@		
				Adapter Flange	1.00 @		
				Catwalk	@		
ReCharge Items	Qty.	Rate Hr/Day/Ea	Total	Swabbing Equipment	Qty.	Rate Hr/Day/Ea	Total
Crew Travel	1.00 @			Swab Cups - Size	@		
Tool Pusher	@			OSR	@		
Per Diem	@			Swabbing Acid	@		
Stripper Rubbers	@			Fishing Tools	@		
Pipe Wipers	1.00 @			Extra Tank	@		
Tong Dies	@			Permits	@		
Slip Dies	@						
Safety Valve	@						
Fishing Tools-Recharge	@						
Pipe Dope	1.00 @						
Handling Equipment	@						
Description	Qty	Rate	Total				
Miscellaneous	1.00 @ EQUIPMEI						
Miscellaneous	1.00 @ TONGS)						

Description of Work Start Time 6:00 am Stop Time 7:00 pm

6:00 am to 6:30 am Crew travel to location.  
JSA Safety meeting check pressure 0/0 open to tank nipple down BOP and pull casing at 90 K pull slips out nipple up BOP change equipment at 4 1/2 rig up CS wire line and cut casing at 725' rig down wire line brake circulation and laydown 17 jts 4 1/2 and 12' sub change equipment at 2 3/8 and run 26 jts at @ 818' brake circulation rig up RANGER CEMENT CREW and pumped cement laydown all 26 jts nipple down BOP wash equipment put more cement to top off total cement = 293 sack with 60 bbls put cap rack up pump and tank and rig down and move off clean location and shut down. 6:30 pm to 7:00 pm Crew travel to town.

Payroll Section						
Employee	Rev Hours	Travel Hours	Non Rev Hours	Total		
Tool Pusher	Quezada, Julian	0.00	0.00	0.00	0.00	
Operator	Terrazas, Hector	12.00	1.00	0.00	13.00	
Derrick	Batista Macias, David	12.00	1.00	0.00	13.00	
FloorHand	Valenzuela, Damian	12.00	1.00	0.00	13.00	
FloorHand	Juarez Miguel	12.00	1.00	0.00	13.00	
FloorHand	Perrin Ray	12.00	1.00	0.00	13.00	

No Unreported Incidents Per My  
Signature

Ranger Tool Pusher

Customer/Agent