



Well History

Well Name: Purvis 10TD

API 05123324730000		Surface Legal Location NWSE 10 4N 67W		Field Name Wattenberg		State CO		Well Configuration Type Directional	
Ground Elevation (ft) 4,794.00	Original KB Elevation (ft) 4,808.00	KB-Ground Distance (ft) 14.00	Spud Date 1/30/2011 14:30	Rig Release Date 2/4/2011 06:45	On Production Date 3/25/2011	Abandon Date			

Wellbore Integrity, 2/25/2016 06:00

Job Category Completion/Workover	Primary Job Type Wellbore Integrity	Start Date 2/25/2016	End Date 8/24/2016	Objective TEST TUBING, SET RBP ABOVE THE TOP PERFS, TEST CASING AND INSTALL 5K WELL HEAD ON THE CASING FOR WBI.
-------------------------------------	----------------------------------------	-------------------------	-----------------------	--------------------------------------------------------------------------------------------------------------------

Daily Operations

Start Date	Summary	End Date
2/25/2016	ITP 200 PSI, ICP 200 PSI, ISCP 0 PSI, WELL WAS ON BLOW DOWN THROUGH PRODUCTION EQUIPMENT, MIRU BAYOU RIG 22, BLOW DOWN WELL TO RIG TANK, FUNCTION TESTED BOP, CONTROLLED WELL WITH 50 BBL OF CLAYTREAT/BIOCIDE WATER, ND PRODUCTION TREE AND MASTER VALVE, NU BOP, PU TAG JTS, TAGGED WITH 5 JTS 156', LD TAG JTS, POOH WITH 2 3/8 PRODUCTION PIPE TO THE DERRICK, TUBING WAS LANDED AT 7520.37 KB WITH 231 JTS OF 2 3/8 J-55, PU 3 7/8 BLADE BIT AND 4 1/2 SCRAPER, MIRU PICK TESTERS, RIH WITH 2 3/8 PRODUCTION PIPE FROM THE DERRICK TESTING IN, RD HYDRO TESTER, ALL THE PIPE TESTED GOOD, LD 10 JTS ON THE GROUND, PULLED 221 JTS TO THE DERRICK, LD BIT AND SCRAPER, PU STS'S 4 1/2 RBP DRESSED FOR 11.6 CASING, RAN 120 JTS FROM THE DERRICK, SI AND SECURE WELL FOR THE NIGHT, DRAIN PUMP AND LINES, SD.	2/25/2016
2/26/2016	NO PRESSURES, OPEN THE WELL, FINISH TRIPPING IN THE HOLE WITH 2 3/8 PRODUCTION PIPE, SET RBP AT 7174.52 WITH 221 JTS 15' OUT ON JT 221, LD 1 JT, CIRCULATED OIL AND GAS OUT, PRESSURE TESTED CASING AND PLUG UP TO 2000 PSI, HELD GOOD FOR 15 MINUTES, LD 4 JTS ON THE GROUND, SPOTTED 2 SACKS OF SAND ON TOP OF THE PLUG, LD 5 MORE JTS ON THE GROUND, ND BOP AND 3K WELL HEAD, INSTALLED 5K WELL HEAD ON THE CASING, LANDED TUBING AT 6872.32 WITH 211 JTS, SN AND RETRIEVING HEAD, CLOSE WELL, RACK PUMP AND TANK, RDMOL. SENT 20 GOOD JTS OF 2 3/8 J-55 TO ATP'S YARD TO PDC'S INVENTORY.	2/26/2016