



Well History

Well Name: Walsh 23-24

API 05123205840000		Surface Legal Location NESW 24 2N 68W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,950.00		Original KB Elevation (ft) 4,962.00		KB-Ground Distance (ft) 12.00		Spud Date 9/12/2002 00:00		Rig Release Date 9/17/2002 00:00		On Production Date 10/7/2002		Abandon Date	

Daily Operations

Start Date	Summary	End Date
5/6/2016	<p>CREW ON LOCATION. HELD SAFETY MEETING. ITP 0-PSI. ICP 0-PSI. ISCP 0-PSI. OPEN WELL. PU 4 1/2" RBP AND TIH W/ 251 JTS. SET RBP AT 7900.17' WICH IS 90' ABOVE J SAND PERFS. J OFF OF RBP AND LD 1 JT. RU CIRCULATING EQUIPMENT. LOAD TBG/CSG AND ESTABLISH CIRCULATION. CIRCULATE GAS OUT OF WELL. PRESSURE TEST CSG TO 3000# PSI. HOLD GOOD FOR 15 MINUTES AND GOT A GOOD TEST. BLEED OFF PRESSURE. LD 4 JTS. SPOT 2SX OF SAND. LD 5 MORE JTS. HANG WELL W/ 141 JTS AT 7590.58'. ND BOPS. NU WH. SWI. RACK UP PUMP AND TANK. MOVE EQUIPMENT OFF LOCATION. TOOK RIG TO NEAR BY TANK BATTERY. CREW TO YARD.</p> <p>NOTE: FMTD 12 JTS 2 3/8", 4.7#, J-55, 8RD TBG FROM WELL TO PDC INVENTORY/ ATP YARD.</p>	5/6/2016
9/6/2016	<p>NO PRESSURES, WELL WAS SHUT IN, MIRU BAYOU RIG 22, FUNCTION TESTED BOP, OPENED THE WELL, ND 5K TOP FLANGE AND MASTER VALVE, NU BOP, PU 10 JTS FROM THE GROUND, PRESSURE TESTED BOP AND LINES UP TO 2500 PSI, NO LEAKS, TAGGED SAND AT 7888 W/251 JTS, CLEANED OUT SAND DOWN TO THE PLUG AT 7900' WITH 251 JTS, CIRCULATED THE HOLE CLEAN, DROPPED 2" STANDING VALVE DOWN TBG, PRESSURE TESTED TBG UP TO 3000 PSI, HELD GOOD FOR 15 MINUTES, FISHED OUT STANDING VALVE WITH SAND LINE, PU 2" SWAB CUPS, SWABBED FLUID LEVEL FROM SURFACE DOWN TO 5200', LD SWAB LUBRICATOR, SI AND SECURE WELL FOR THE NIGHT, SD.</p>	9/6/2016
9/7/2016	<p>NO PRESSURES, OPENED THE WELL, RELEASED THE PLUG, POOH WITH PRODUCTION PIPE TO THE DERRICK, LD RBP, PU 2 3/8 NC/SN, RIH WITH PRODUCTION PIPE, RAN DOWN TO 8092.13 WITH 257 JTS AND DIDN'T TAG, LD 4 JTS, LANDED TUBING AT 7978.13 KB WITH 253 JTS, 1-10' SUB AND NC/SN OF 2 3/8 J-55 4.7 (13.87' ABOVE J-SAND PERFS), ND BOP, INSTALLED 5K TOP FLANGE AND MASTER VALVE, MADE A BROACH RUN DOWN TO SEAT NIPPLE, LD BROACH, CLOSE WELL, RACK PUMP AND TANK, RDMOL.</p>	9/7/2016