

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

08/07/2017

Submitted Date:

08/07/2017

Document Number:

685503445**FIELD INSPECTION FORM**
 Loc ID 327566 Inspector Name: MONTOYA, JOHN On-Site Inspection ☐ 2A Doc Num:
Operator Information:OGCC Operator Number: 47120Name of Operator: KERR MCGEE OIL & GAS ONSHORE LPAddress: P O BOX 173779City: DENVER State: CO Zip: 80217-**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Burn, Diana		diana.burn@state.co.us	
,		COGCCinspections@anadarko.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
247071	WELL	SI	05/01/2017	OW	123-14868	MOSER FARMS 4-1	PA

General Comment:

Location

Lease Road:			
Type	Access		
comment:			
Corrective Action	L	Date:	

Overall Good: ☒

Signs/Marker:			
Type	WELLHEAD		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:			
Comment:	OK		
Corrective Action:			Date: _____

Overall Good: ☒

Spills:					
Type	Area	Volume			

In Containment: No

Comment: ☐ Multiple Spills and Releases?

Fencing/:			
Type	WELLHEAD		
Comment:	ROD IRON FENCE		
Corrective Action:		Date:	

Venting:			
Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:			
Type			
Comment:			
Corrective Action:		Date:	

Inspected FacilitiesFacility ID: 247071 Type: WELL API Number: 123-14868 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: SCHLUMBER J

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 6900'Cement Volume (sx): 25 SXSGood Return During Job: YESCement Type: 15.8 CLASS-G

Comment: RU BIT AND SCRAPER AND MAKE RUN TO BOTTOM, TOOH WITH TBG, HYDRO-TEST TBG TO 5000 PSI, COMMING OUT OF HOLE STANDING BACK IN DERRICK 114 STANDS IN DERRICK, RU TIH W/TBG TO 6900', ESTABLISH CIRCULATION AND START CEMENTING PUT IN 25 SXS IN HOLE, DISPLACE W/24 BBLs

Corrective Action: _____

Date: _____

COGCC Comments

Comment

User

Date

PA WELL

montoyaj

08/07/2017

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401368168	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4219263