

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

08/08/2017

Submitted Date:

08/08/2017

Document Number:

685503446**FIELD INSPECTION FORM**Loc ID 327566 Inspector Name: MONTOYA, JOHN On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 47120Name of Operator: KERR MCGEE OIL & GAS ONSHORE LPAddress: P O BOX 173779City: DENVER State: CO Zip: 80217-**Status Summary:**

- ☐
- THIS IS A FOLLOW UP INSPECTION
-
- ☐
- FOLLOW UP INSPECTION REQUIRED
-
- ☒
- NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments1 Number of Corrective Actions☒ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
Burn, Diana		diana.burn@state.co.us	
,		COGCCinspections@anadarko.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
247071	WELL	SI	05/01/2017	OW	123-14868	MOSER FARMS 4-1	PA

General Comment:

Location**Lease Road:**

Type	Access		
comment:			
Corrective Action	L	Date:	

Overall Good: ☒**Signs/Marker:**

Type	WELLHEAD		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:

Comment:	OK		
Corrective Action:	OK	Date:	

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Fencing/:**

Type	WELLHEAD		
Comment:	ROD IRON FENCE		
Corrective Action:		Date:	

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type			
Comment:			
Corrective Action:		Date:	

Inspected FacilitiesFacility ID: 247071 Type: WELL API Number: 123-14868 Status: SI Insp. Status: PA**Cement**Cement ContractorContractor Name: SCHLUMBER J

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 4050'Cement Volume (sx): 167Good Return During Job: YESCement Type: 15.8 CLASS-GComment:

MIRUWL PUT CIBP ON WL AND RIH TO 4050' AND SET CIBP ROH AND PUT ON DUMP BAILER AND RIH AND DUMP 2 SXS ON CIBP ROH W/DUMP BAILER RU TBG GUNS RIH TO 1300' SHOOT HOLES IN CSG COME UP TO 950' SHOOT HOLES IN CSG ROH W/WL, RUN INHOLE W/RETAINER SET AT 986', 36' BELOW BOTTOM HOLES ROHWL RIG DOWN WL TRUCK AND RIH W/TBG TO 986' RU CEMENTERS AND PRESSURE TEST LINES TO 2500 PSI, CATCH CIRCULATION AND PUMP DOWN 120 SXS CEMENT 22 BBLS SLURRY DISPLACE 3.8 BBLS AND UNSTING FROM TOOL RAISE TBG 5' AND PUMP 45 SXS DISPLACE WITH 2 BBLS WATER AND PULL TBG LD 30 JTS ON FLOAT KEEP 1 STAND IN DERRICK CEMENT TO SURFACE.

Corrective Action: _____

Date: _____

COGCC Comments

Comment	User	Date
PA	montoyaj	08/08/2017

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401369560	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4220592